

Stage #25

Cemented w/25 sxs, Class "C", 4% Gel, 5% CaCl. WOC 1-1/2 hrs. Top @ 210'.

Stage #26

Cemented w/50 sxs. Class "C", 4% Gel, 5% CaCl. Circulated cement.

Completed @ 11:30 A.M. 4/26/72

Used thread lock on bottom two joints. Tack-welded in four quadrants on bottom 2 collars. Pressure tested casing and blind rams to 1000 psi, pipe and pipe rams to 1000 psi. Held okay. Started drilling out @ 6 P.M. 4/26/72.