

30-045-11341

Page 2 of 3

DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
CONTRACT DIARY

2. Contract No 1422G710C420009

3. Report No 2

4. Contract Name

PLUGGING ABANDONMENT SERVICES

5. Contractor

TRI-CITY WELL SERVICE

6. Contractor Representative on Site

ANDY BIRDSELL

7. Government Officials on Site

DALE WIRTH - COR RUN SNOW - PET

8. Government provided services adequate and timely?

☒ Yes ☐ No—Explain in narrative

9. Date

10-12-74

10. Day of Week

WED

11. Time Arrived

0730

12. Time Departed

1430

13. Weather

SUNNY, WARM, CALM

14. Temperature ° F

Min 35° Max 72°

15. Ground Condition/Ref. Location

DRY FLAT

16. Contract Time

6 HRS

17. Days Used

3

18. Completion Date

10-13-94

19. Time Used (%)

30

20. Work Completed (%)

100%

21. Work on Schedule

☐ Yes ☒ No

22. Contractor's Work (X appropriate box)

☒ Acceptable ☐ Unacceptable—Explain in narrative

23. Work Force and Equipment (* G-Govt.; C-Cont.; S-Subcont.)

WORKER & CLASSIFICATION	*	EQUIPMENT TYPE	*	HRS.	WORK LOCATION
LARRY MARTINEZ - PRESIDENT	C			7	HOLLOWAY #1 S21732N R13W
ANDY BIRDSELL - FORMAN	C			4	
ROBERT ORTIZ - DERRICK HAND	C			4	
THOMAS MOLINAR - FLOORHAND	C			4	
JEREMY ESPINOSA - FLOORHAND	C			4	
VIC MARROW - DRIVER	S	CEMENT TRUCK	S	4	
ERNIE MOTT - DRIVER	S	CEMENT TRUCK	S	4	

24. Estimate of Pay Work Accomplished (* G-Govt.; C-Cont.; S-Subcont.)

(check if materials (only) delivered)

PAY ITEM	*	DESCRIPTION	QUANTITY	WORK LOCATION
17322 (3)	S	CEMENT	100 SX	HOLLOWAY #1 S21732N R13W
17322 (4)	S	WATER	200 FBL	

25. Narrative Report

ARRIVE AT LOCATION @ 0730. START PREP. OF CEMENT TRUCK AND EQUIPMENT TO SET PLUG. Completed @ 0830. TUBING DISCOVERED TO BE PLUGGED. PULLED TUBING TO REMOVE PLUGGED JOINT. TRIP CLEAN TUBING BACK INTO HOLE @ 1000 hrs. TUBING HUNG UP ON BRIDGE PLUG. COULD NOT GET PAST PLUG AFTER REPEATED TRIES. DECISION TO SET PLUG AT 700 FT. CEMENT PLUG SET AT ~~1000~~ 1030 hrs WITH 100 SACKS. WAIT FOR PLUG TO SET UP. AT 1230 WATER LEAKING THROUGH PLUG. AT 1300 TAG PLUG. PLUG DETERMINED TO BE ON 60 FT. DETERMINED TO CEMENT FROM 64 FT TO SURFACE. SHUT DOWN @ 1430 AND WENT TO OFFICE TO GET APPROVAL FROM CO TO DO ADDITIONAL WORK TO PLUG WELL.

26. Signature

Dale L. Wirth

27. Title

COR

28. Office

BLM-FDO