

Summary (Continued)

- 9-29-58 Tested 8 5/8" csg w/7000' for 30 mins, hold OK.
10-10-58 Schlumberger ran Electrical log to 3219'.
10-11-58 Ran 3229' (93 fts) 5 1/2" csg set @ 3238' cemented w/95 slt 6% Gel + 1/2" Floccul per sk + 50 slt mast. FD 8:00 AM. WOC. B & R Service Inc. ran temperature survey to 3188'. Top cement @ 2050'. c/o cement to 3194' FIRM.
10-13-58 Tested 5 1/2" csg w/1000' for 30 mins, hold OK.
10-13-58 The Western Company ran Cementron to 3195' & perf 5 1/2" csg 3118-3129 w/22 Jet shots. Small mud wtr free perf w/13,000 gals wtr + 16,500' 20-40 Mesh sand. FD 3000'. Mag IP 2500', Min 2000', inj rate 15.9 BPM. 5 min SIP 500'.
10-14-58 Rig relogged 5:00 AM.
10-20-58 Start in for Potential test @ 11:00 AM.
10-27-58 Potential test completed.

