For, 3160-5 (November 1983) (Formerly 9-331)	UNITED STATES DEPARTMENT OF THE INTE		5. LEASE DESIGNATION AND SERIAL NO. SF 078877
SUNI (Do not use this i	DRY NOTICES AND REPORTS form for proposals to drill or to deepen or pl Use "APPLICATION FOR PERMIT—" for su	S ON WELLS ug back to a different reservoir. ch proposals.)	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
	X other Water Disposal		Canyon Largo Unit
2. NAME OF OPERATOR		/	8. FARM OR LEASE NAME
2 ADDRESS OF OPERATOR	Oil and Gas Corporation	· · · · · · · · · · · · · · · · · · ·	9. WBLL NO.
P. O. Bo	ox 840. Farmington, New Mex	ico 87499	125
P. O. Box 840, Farmington, New Mexico Location or well (Report location clearly and in accordance with any See also space 17 below.) At surface		RECEIVED	10. FIELD AND POOL, OR WILDCAT Devils Fork Mesa Verde
	805' FSL and 530' FWL	JAN 09 1987	11. SEC., T., R., M., OR BLW. AND SURVEY OR AREA
14. PERMIT NO.		EADMINICTON BECOMING A 15	Sec. 9, T24N, R6W ENT 12. COUNTY OR PARISH 13. STATE
	6541' (<u> </u>	
16.	Check Appropriate Box To Indicat		
И	OTICE OF INTENTION TO:	SUBSI	QUENT REPORT OF:
TEST WATER SHUT-OF		WATER SHUT-OFF	REPAIRING WELL
FRACTUBE TREAT SHOOT OR ACIDIZE	MULTIPLE COMPLETE ABANDON*	FRACTURE TREATMENT SHOOTING OR ACIDIZING	ALTERING CASING ABANDONMENT®
REPAIR WELL	CHANGE PLANS		n to water injection X
(Other)		(Note: Report resultion or Recon	its of multiple completion on Well appletion Report and Log form.)
Well co	onverted to salt water dispo		W 15 1387
18. I hereby certify that			

*See Instructions on Reverse Side

MERRION OIL & GAS CORPORATION

CANYON LARGO UNIT 125

805' FSL & 530' FWL Sec. 09, 124N, RO6W RIO ARRIBA COUNTY, NEW MEXICO

Field/Formation: DEVILS FORK MESAVERDE Lease Designation: SF 078877

PRODUCTION & WORKOVERS

11/04/85

Tag cement at surface. Drill out cement to 232' KB. Trip in to 1852' KB and tag cement. Pressure test to 750 psi. Held. Drill out cement to 2129' KB. Trip in and tag cement at 3369' KB. Pressure test to 750 psi. Did not hold. Bled down to 0 psi in 1-1/2 min. SDON. (RD)

11/05/85

TIH w/fullbore packer (4-1/2") to locate hole in csg. Located hole in csg where 4-1/2" extension welded on. II w/ 4-1/2" scraper and 3-7/8" fish tail bit. Tag cement at 3369' KB. Fell through cement at 3663' KB. Circulate and clean up hole. Tag next cement plug at 4128' KB. Pull 30' off bottom. SDON. (RD)

11/08/85

TOH w/plastic lined 2-3/8" EUE tbg. IIH w/ 2-7/8" Buttress thd N-80 tbg frac string w/ Model R packer on bottom. Left hanging at 3511' KB. Moved in frac tank and hauled water for frac. SDON. (CCM)

11/09/85

Set packer and establish a rate w/ slick water - 9 BPM 2400 psi. Pumped 1000 gals 15% HCL w/ Iron Sequestering Agent. Droppped 100 balls pumping 2 BPM at 2400 psi. Saw some ball action. Rig pump holding 1000 psi on csg. Opened tbg and flowed back 1 min. Shut tbg in for balls to drop. Hauled 2 more loads of water. Got ready to frac. Could not get backside to hold pressure. Opened tbg and started circulating out the tbg. Pulled pkr above squeeze hole at 3568' K8. Csg tested to 1200 psi. Must be communication between perfs at 3630' KB and squeeze hole at 3568' K8. IOH w/2-3/8" buttress tbg and Model R packer. Prepare to squeeze. SDON. (CCM)

Merrion Oil and Gas Corporation Workover Report - CLU 125 Page Two

11/10/85

Set drillable retainer on 2-3/8" EUE TIH w/ Baker tbq. plastic lined tbg. Set retainer at 3600' KB. Pressure test tog to 3000 psi. Held good. Pulled out of retainer. Loaded csq w/ water. Sting into retainer and got injection rate of 2 bbls/min at 1000 psi. Circulating through perfs up through squeeze hole. Pulled stinger out of retainer and mixed 30 sx Cl "H" cement 0.6% D-60 fluid loss additive and 1% CaCl. 1.18 cu.ft./sk; density 15.6#/gal. 6 bbls slurry, shut down, Washed up pump and lines to pit. sting back into retainer. Displaced 13.75 bbls H2O. Good circulation throughout. Pressure up to 1200 psi - 5 bbl/min. Stung out of retainer. Pulled tbg to 6147' KB and reversed out 2 bbls good cement. Pulled 3 more stands and shut in tbg. Pressure up to 1500 psi. Did not move any cement. Left pressure on csg 30 min. 100 psi bleed off. Bled pressure off slowly. IOH w/tbg and stinger. Pressure tested csg to 1000 psi. SDON. (CCM)

11/11/85

Drilling out cement. (CCM)

11/12/85

TIH w/ 3-7/8" cone bit and scraper on 2-3/8" EUE tbg. Tagged cement at 3470' KB. Drilled through squeeze hole 3568' KB. Pressure test to 1500 psi. Lost 200 psi in 15 min. Drilled out retainer. Did not fall through cement until bottom perf at 6370'KB. Pressure test csg to 1500 psi. Bled to zero in 2 min. Could not pump in. TOH w/ tbg, bit and scraper. Plan to re-perforate, acidize, and frac. (CCM)

11/13/85

RU Petro wireline. Perforate Cliffhouse 3630'-70' KB w/2 shots/ft w/3-18/" csg guns. IIH w/ Model "R" packer on 2-7/8" buttress N-80 tbg. Set packer at 3610' KB. Pressured up on csg to 1000 psi and held throughout the acid and frac job. Established rate w/ Western Co at 9 bpm 2400 psi. Shut down swap to acid. Pump 1000 gal 15% HCl w/aqua-flow and iron sequestering agent. Dropped 100 balls in acid. Saw several breaks during job. 2400 psi at 6 bpm. Shut down surge balls off perfs. Shut well in to let balls fall 15 min. Fraced down tbg w/12,650lbs 10-20 sand w/slick water as follows:

Merrion Oil and Gas Corporation Workover Report - CLU 125 Page Three

> 2,500 gal Slick water pad 12,642 gal 1#/gal 10-20 sand 882 gal Slick water flush

Total sand - 12,642 lbs 10-20 sand Total water - 381 bbls Avg pressure - 2800 psi Max pressure - 3000 psi Avg rate - 13 bpm ISIP - 1800 psi

> SI pressure after 5 min - 450 psi SI pressure after 10 min - 300 psi

SI pressure after 15 min - 200 psi Left well shut in overnight. Left 500 psi on csg. SDON (CCM)

11/14/85

Well shut in overnight. Tbg dead. Still 500 psi on backside. RU Western Co foam injection pump and pumped in at 23 gal/min for 10 min. Shut down. Tbg on vacuum. Pumped in w/riq pump, through Western gauge box. Pumped 6 min at .75 bbl/min. 75 psi tbg. Went on vacuum. Pump 10 min at 2.25 bpm. 700 psi. ISIP 200 psi. Went on vacuum after 6 min. Stayed on very slight vacuum for 10 min. Test concluded. Unset Model R packer. TOH laying down 2-7/8" buttress N-80 tbg changeovers and packer. TIH w/ Model A tension packer on 2-3/8" EUE, 4.7#/ft new plastic lined tbg. Packer at 3598' KB. Left 112 jts tbg. 3590' of RU BOP's. Set tbg in wellhead. Pumped protective pipe. fluid down csg. Circulating up tbg. Set packer and RU well-Shut csg and tbg in. Prepare to rig down move off. (CCM)