

SOUTHERN GULF PRODUCTION COMPANY

L - 10 - 26 - 18

NO. 4 NAVAJO TOCITO

SAN JUAN COUNTY, NEW MEXICO

Deviation Tests

Date	Depth	Degree	Remarks
11-30-68	105'	1/4	Spudded 12:30 PM, 11-30-68 Set 13 3/8" casing at 92.94 feet and cemented with 100 sax regular with 2% calcium cholride. Cement circulated. Job complete at 8:45 PM
12-1-68	400'	1/2	
	747'	1 1/4	
-2-	1,674'	1	Set 8 5/8" casing at 1,665 feet and cemented with 290 sax Type A with 4% gel and 190 sax 50/50 Pozmix A with 2% calcium cholride. Job complete at 8:30 PM
-3-	2,028'	1	
-4-	2,921'	1	
-5-	3,710'	3/4	
-6-	4,340'	1 1/4	
-7-	4,459'	1 1/2	
	4,700'	1 1/4	
-9-	5,391'	1 1/2	
-10-			Mud up at 5,511 feet. Bit #10, 7 7/8" Security S-88 in at 5,620 feet.
-12-			Bit #11, 7 7/8" Security S-88 in at 5953 feet.
-16-	6,397'	T. D.	Circulating samples. Logging well.
-17-			Running Drill Stem Test No. 1. Going in to condition hole for casing. Laying down drill pipe & drill collars.
-18-			Running and cementing 4 1/2" casing. Job complete at 9:30 AM Remove Blowout Preventer Rig released at 12 Noon.

* * * * *

I certify that the foregoing information is true and correct to the best of my knowledge and belief.

Ken Blackford
Ken Blackford
Mesa Drillers



STATE OF NEW MEXICO)
)
COUNTY OF SAN JUAN) ss.

The foregoing instrument was acknowledged before me this
23d day of January, 1969, by Ken Blackford.

Louise Thomason

Notary Public

My commission expires March 4, 1972.

