NO. OF COPIES RE	TEIVED				Form C-103 Supersedes O	ld	
DISTRIBUTION					C-102 and C-1	103	
SANTA FE		NEW ME	EXICO OIL CONSE	RVATION COMMISSION	Effective 1-1-	85	
FILE					5a. Indicate Type	of Lease	
U.S.G.S.				•	State State	Fee X	
LAND OFFICE					5. State Oil & Go		
OPERATOR					3, 5, 6, 6, 6	2 20000 1101	
					mmm-	hamman.	
(DO NOT U	SUN	UDRY NOTICES AND PROPOSALS TO DRILL OF THE LEGAL OF THE L	REPORTS ON DEEPEN OR PLUG BA	WELLS CK TO A DIFFERENT RESERVOIR. PROPOSALS.)			
1.			•		7. Unit Agreemer NEBU Agree	ement No. 1	
OIL WELL	GAS WELL X	OTHER-			Sec. 929 8. Farm of Lease		
2. Name of Operato		_					
Blackwood & Nichols Co., Ltd.						Northeast Blanco Unit	
3. Address of Oper			. 01001				
P. O. Box 1237, Durango, Colorado 81301						37A	
4. Location of Wel. UNIT LETTER P 940 FEET FROM THE SOUTH LINE AND 540 FEET FROM						Blanco Mesaverde	
UNIT LETTER _	<u>P</u>	940 FEET FRO	M THESOUTH	LINE AND FEET FR	DIANCO IN	TITITITITI	
Eas		6 ECTION			рм. (
					12. County	<i>HHHHH</i>	
		15, Elev	cation (Show whether	Dr, K1, OK, etc.)	San Juan		
			6313' GL				
16.		ck Appropriate Bos	x To Indicate N	ature of Notice, Report or subseque	Uther Data INT REPORT OF	:	
	_			[-]	A. *F	RING CASING	
PERFORM REMEDIA	L WORK	PLU	G AND ABANDON	REMEDIAL WORK		AND ABANDONMENT	
TEMPORARILY ABA	400H	•		COMMENCE DRILLING OPNS. CASING TEST AND CEMENT JQB	7200	AND ABANDONMENT	
PULL OR ALTER CA	SING	CHA	NGE PLANS				
				OTHER			
OTHER							
17 Describe Pror	osed or Complet	ed Operations (Clearly s	tate all pertinent det	ails, and give pertinent dates, includ	ling estimated date of	starting any proposed	
work) SEE RI	ULE 1103.	•					
10-26-80	Spudded 12 1/4" hole at 8:00 PM, 10-25-80. Ran 5 jts. 9 5/8" 36.00# H-40 esing; 199' set at 212'. Cemented with 250 sacks Class B cement with 2% Carlo and 174 flocele/sack. Plug down 2:15 AM, 10-26-80. Cement circulated. Tested 9 5/8" casing to 800 PSI for 30 minutes, held OK.						
11-1-80	Ran 87 jts. 7" 23.00# K-55 casing; 3527' landed at 3540'. Cemented With 250 backs Howco Lite Cement with 1/4# flocele/sack, followed with 100 sacks Class B cement with 1/4# flocele/sack and 2% CaCl ₂ . Plug down 1:00 AM, 11-1-80. Tested 7" 3 casing to 1000 PSI for 30 minutes. Ran temperature survey. Top cement 1720'.						
11-4-80	Cemented and 6 1/	with 300 sacks	of 50-50 Po ick. Reverse	519' landed at 5910'; zmix with 2% gel, 0.6 d out gel water and o	% FLA, 1/4# I	Tocele, sack	
18. I hereby offi	fy that the infor	mation above is true and	complete to the best	of my knowledge and belief.			
X) X	1	DeLasso Loc)S TITLE	District Manager	DATE	11-6-80	
SIGNED 1	sove	DE DEPUSSO FOR	,		a s	(A) is a second	
				SUPERVISOR DISTRICT # 3	N	07 (1980	

APPROVED BY Original Signed by FRANK T. CHAVEZ CONDITIONS OF APPROVAL, IF ANY:

7 1980