

WALSH ENGINEERING AND PRODUCTION

WORKOVER AND COMPLETION REPORT

Operator: Giant Bloomfield Refinery Well Name: SWD #1
Date: Jan. 18, 1996 Report No.: 1
Field: Blanco Mesa Verde Location: SE 27 29N 11W
Contractor: Drake Rig #22 Supervisor: Paul Thompson

Work Summary:

Order out CaCO_3 mud to kill well. Wait on mud. Mix gel and CaCO_3 in 80 bbls of produced water. Not enough CaCO_3 to raise weight above 8.7 ppg. Left well flowing to pond overnight. Will mix additional mud 1/19/96.

Daily Costs:

Roads and Loc.:	0	Tubulars:	0
Rig Costs:	1,060	Wellhead Equip.:	0
Anchors:	0	Subsurface Equip.:	0
Rig Move:	0	Artificial Lift Eq.:	0
Wireline:	0	Sucker Rods:	0
Packers, BPs,:	0	Tanks:	0
Drilling Fluids:	0	Separators, Dehys:	0
Water:	0	Flowlines:	0
Bits and Mills:	0	Installation/Labor:	0
Permits:	0	Fittings, Valves, ect.:	0
Supervision:	365	Meters, LACT, ect.:	0
Trucking:	0	Electrical Equip.:	0
Drill Collars:	0	Misc.:	0
		Total Daily Cost:	1,425
		Cumulative Cost:	