WALSH ENGINEERING AND PRODUCTION

WORKOVER AND COMPLETION REPORT

Operator: Giant Bloomfield Refinery Well Name: SWD #1

Date: Jan. 21, 1996 Report No.: 4

Field: Blanco Mesa Verde Location: SE 27 29N 11W Contractor: Drake Rig #22 Supervisor: Paul Thompson

Work Summary:

Finish TOH with packer and RBP. Lay down 2-3/8" workstring. Pick up Mt. States Arrowset I 5-1/2" packer on 97 jts (3202.92') of 2-7/8", 6.5#, J-55, EUE cement lined tubing and set packer at 3221'KB. Pumped 20 gal of packer fluid into annulus prior to setting packer. Set donut in wellhead. Pressure tested annulus but donut was leaking. Removed donut and will redress packing elements. Left well shut in overnight.

Daily Costs:			_
Roads and Loc.:	0	Tubulars:	0
Rig Costs:	1,660	Wellhead Equip.:	0
Anchors:	0	Subsurface Equip.:	0
Riq Move:	0	Artificial Lift Eq.:	0
Wireline:	350	Sucker Rods:	0
Packers, BPs,:	1,004	Tanks:	0
Packer Fluids:	225	Separators, Dehys:	0
Water:	0	Flowlines:	0
Bits and Mills:	0	Installation/Labor:	0
Permits:	0	Fittings, Valves, ect.:	0
Supervision:	365	Meters, LACT, ect.:	0
Trucking:	0	Electrical Equip .:	0
Drill Collars:	0	Misc.:	0
Dilli Collais.	O		3,604
		Cumulative Cost:	