

WALSH ENGINEERING AND PRODUCTION

WORKOVER AND COMPLETION REPORT

Operator: Giant Bloomfield Refinery Well Name: SWD #1
Date: Jan. 22, 1996 Report No.: 5
Field: Blanco Mesa Verde Location: SE 27 29N 11W
Contractor: Drake Rig #22 Supervisor: Paul Thompson

Work Summary:

Installed redressed donut. Pressure tested annulus to 1000#. Held OK. Nipple up wellhead. Tefteller retrieved tubing choke on wireline. Tubing pressure was 320#. Reconnected well to injection line. Rigged down and released rig. FINAL REPORT.

Daily Costs:

Roads and Loc.:	0	Tubulars:	0
Rig Costs:	758	Wellhead Equip.:	278
Anchors:	0	Subsurface Equip.:	0
Rig Move:	0	Artificial Lift Eq.:	0
Wireline:	525	Sucker Rods:	0
Packers, BPs,:	0	Tanks:	0
Packer Fluids:	0	Separators, Dehys:	0
Water:	0	Flowlines:	0
Bits and Mills:	0	Installation/Labor:	0
Permits:	0	Fittings, Valves, ect.:	0
Supervision:	81	Meters, LACT, ect.:	0
Trucking:	800	Electrical Equip.:	0
Drill Collars:	0	Misc.:	0
		Total Daily Cost:	2,442
		Cumulative Cost:	