

10/3/75 WOCU following completion of Suter #4A.

10/6/75 WOCU following completion of Suter #4A.

10/7/75 WOCU following completion of Suter #4A. Will MICU est 10/14/75.

10/8/75 WOCU following completion of Suter #4A est 10/14/75.

10/9/75 WOCU following completion of Suter #4A est 10/14/75.

10/10/75 WOCU following completion of Suter #4A est 10/14/75.

10/13/75 WOCU following completion of Suter #4A est 10/16/75.

10/14/75 WOCU following completion of Suter #4A est 10/16/75.

10/15/75 WOCU following completion of Suter #4A est 10/16/75.

10/16/75 MICU.

10/17/75 MICU. RU & pulled 138 jts 2-3/8" 8rd EUE tbg. Installed dual tbg bowl & BOP's. PU bit (2-1/4") & 19 jts 1-1/2" DP & RIH w/163 jts 2-3/8" 8rd EUE tbg. Tagged btm @ 4980' - 96' cmt IH.

SDON. Prep to drill cmt & run logs.

10/18/75 RU pump & power swivel to drl out cmt. Could not circ hole. Pumped 180 BW - well went on vac. POOH. PU Baker Full Bore 4-1/2" pkr & RIH. Set pkr @ 4536'. RU HOWCO to test pipe. Press'd up annulus to 2500 psi. Bled off slowly. Press'd up tbg & 2-7/8" liner @ 1300 psi, 5 BPM rate.

SDON.

10/19/75 Pulled tbg & 4-1/2" pkr OOH. PU 2-7/8" pkr & 19 jts 1-1/8" DP & RIH w/133 jts 2-3/8" tbg. Set pkr @ 4578' & tested tbg in 2-7/8" liner @ 3000 psi - held okay. Pumped in annulus @ 300 psi, 5 BPM rate.