

Daily Activity Report

Conoco Inc.
State D #15
Lea County, New Mexico

Job #3395

11/02/01 Friday

Notified OCD and BLM. MIRU Triple N rig #25. NU BOP and RIH w/ workstring to 5,722', tagged. Circulated hole w/ mud and SD for weekend.

RT: 11:30 – 5:30 6.0 hrs CRT: 6.0 hrs Cost today: \$2,195 Cost to Date: \$2,195

11/05/01 Monday

Circulated hole w/ 200 bbls mud and POOH to 5,295'. Pumped 25 sx C cmt 5,295 – 5,246'. POOH w/ tbg to 4,679' and pumped 65 sx C cmt 4,679 – 4,457'. POOH w/ tbg to 2,650', loaded hole w/ mud, and pumped 40 sx C cmt 2,650 – 2,528'. POOH w/ tbg and ND wellheads, SDFN.

RT: 8:30 – 5:00 8.5 hrs CRT: 14.5 hrs Cost today: \$4,622 Cost to Date: \$6,818

11/06/01 Tuesday

ND 6" BOP and NU 8" BOP. RIH w/ wireline, tagged cmt @ 2,547'. POOH w/ wireline. RIH w/ wireline and perforated casing @ 1,345', POOH. 13-3/8" had 150 psi, bled off to pit. RIH w/ packer to 1,144'. Loaded hole, set packer, established circulation to surface, 1 BPM @ 0 psi. POOH w/ packer. Called out cementer retainer and cement. RIH w/ CICR to 1,240'. RU cementer and pumped thru CICR. Set CICR and checked rate, 2 1/2 BPM @ 300 psi. Squeezed 413 sx C cmt, circulating 30 sx cement to surface in 9⁵/₈ x 13-3/8" annulus. Stung out of CICR and pumped 20 sx 1,240 – 1,181'. POOH w/ tbg and SDFN.

RT: 8:00 – 5:30 9.5 hrs CRT: 24.0 hrs Cost today: \$10,389 Cost to Date: \$17,207

11/07/01 Wednesday

0 psi on 9-5/8", 9³/₈ x 13-3/8" full of cement. Changed out nipple and installed gauge in 9⁵/₈ x 13-3/8", 35 psi in 40 minutes. Bled off and let vent 1 hr. SI 40 minutes, pressure built to 15 psi. Bled off and let vent 1 hr. SI 1 hr, pressure built to 15 psi. Opened to pit and SDFN, letting vent.

RT: 8:00 – 2:30 6.5 hrs CRT: 30.5 hrs Cost today: \$2,074 Cost to Date: \$19,280

11/08/01 Thursday

0 psi on 9-5/8" & 13-3/8". ND wellhead and pumped 20 sx C cmt 50' to surface. Moved plugging equipment to Meyers B4 #27. Too windy to RD pulling unit, SDFN.

RT: 8:00 – 12:00 4.0 hrs CRT: 34.5 hrs Cost today: \$2,297 Cost to Date: \$21,577

12/07/01 Friday

Cut off wellhead and installed dry hole marker. Cut off rig anchors, backfilled cellar.



