

U.S. Department of the Interior BUREAU OF LAND MANAGEMENT Sundry Print Reports
09/17/2024

Well Name: BREECH A Well Location: T26N / R6W / SEC 9 / County or Parish/State: RIO

SESE / 36.496536 / -107.465775 ARRIBA / NM

Well Number: 204 Type of Well: CONVENTIONAL GAS Allottee or Tribe Name:

WELL

Lease Number: NMSF079035A Unit or CA Name: Unit or CA Number:

LLC

Subsequent Report

Sundry ID: 2811874

Type of Submission: Subsequent Report

Type of Action: Plug and Abandonment

Date Sundry Submitted: 09/13/2024 Time Sundry Submitted: 12:48

Date Operation Actually Began: 08/29/2024

Actual Procedure: Cross Timbers Energy, LLC has plugged and abandoned the Breech A 204 as of 9/10/2024. Attached are the Daily P&A Reports, Final WBD, and Marker Photos. A CBL has been submitted to the NMOCD.

SR Attachments

Actual Procedure

 $Daily_PA_Reports__WBD__Marker_Photos_Breech_A_204_20240913124420.pdf$

Page 1 of 2

eceived by OCD: 9/17/2024 1:25:20 PM Well Name: BREECH A

Well Location: T26N / R6W / SEC 9 /

SESE / 36.496536 / -107.465775

County or Parish/State: Rige 2 of

ARRIBA / NM

Zip:

Well Number: 204

Type of Well: CONVENTIONAL GAS

Allottee or Tribe Name:

Lease Number: NMSF079035A

Unit or CA Name:

Unit or CA Number:

US Well Number: 300390655000D2

Operator: CROSS TIMBERS ENERGY

Operator

I certify that the foregoing is true and correct. Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction. Electronic submission of Sundry Notices through this system satisfies regulations requiring a

Operator Electronic Signature: CONNIE BLAYLOCK Signed on: SEP 13, 2024 12:47 PM

Name: CROSS TIMBERS ENERGY LLC

Title: Regulatory Technician Street Address: 400 W 7th St.

City: Forth Worth State: TX

Phone: (817) 334-7882

Email address: CBLAYLOCK@MSPARTNERS.COM

Field

Representative Name: Amy Byars

Street Address:

City: State:

Phone:

Email address: abyars@mspartners.com

BLM Point of Contact

BLM POC Name: MATTHEW H KADE BLM POC Title: Petroleum Engineer

BLM POC Phone: 5055647736 BLM POC Email Address: MKADE@BLM.GOV

Disposition: Accepted Disposition Date: 09/16/2024

Signature: Matthew Kade

Page 2 of 2

Cross Timbers Energy LLC

Plug And Abandonment End of Well Report

Breech A #204

760' FSL & 660' FEL, Section 9, 26N, 06W Rio Arriba, NM / API 30-039-06550

Work Summary:

- **8/28/24** Made BLM and NMOCD P&A operations notifications at 9:00 AM MST.
- 8/29/24 Completed pre-trip inspection. Moved unit to location. Held safety meeting. Checked location for H2S and other gas. Checked well pressures (Casing 0 psi, BH 0 psi, Tubing 0 psi). Spot in unit and equipment. R/U unit and equipment. Noticed ground was soft and the unit appeared to be sinking/settling. R/D unit. Left location to get matting board. Placed matting board. Moved and R/U unit and equipment. ND WH, NU BOP, R/U floor and equipment. Shut down and secured location.
- 9/3/24 Arrived on location. Held safety meeting. Checked location for H2S and other gas. Checked well pressures (Casing 0 psi, BH 0 psi, Tubing 0 psi). T00H. Prepped and tallied the remaining tubing. TIH to 7173'. R/U cementing services. Successfully circulated the well with 27 bbls of water, pumped 28 total. Pumped plug #1 from 7137' to 7010'. R/D cementing services. L/D 9 joints and reversed circulated at 6883'. T00H to 5933'. WOC overnight. Shut in and secured well.
- 9/4/24 Arrived on location. Held safety meeting. Checked location for H2S and other gas. Checked well pressures (Casing 0 psi, BH 0 psi, Tubing 0 psi). TIH and tagged plug #1 at 7148'. R/U cementing services. Established circulation with 5 bbls. Continued pumping plug #1 from 7148' to 7010'. R/D cementers. L/D 9 joints. Reverse circulated at 6883'. TOOH. WOC 4 hours. TIH and tagged plug #1 at 6989'. L/D 10 joints and TOOH. P/U 7" casing scraper. TIH to 4839'. Shut in and secured well.

9/5/24

Arrived on location. Held safety meeting. Checked location for H2S and other gas. Checked well pressures (Casing 0 psi, BH 0 psi, Tubing 0 psi). Continued to TIH with the casing scraper to 6695', tagged a tight spot at 6450'. TOOH. L/D scraper. P/U 7" CR. TIH and set CR at 6682'. R/U cementing services. Successfully circulated well with 17 bbls, pumped 90 bbls total. Attempted to pressure test casing but was unsuccessful, 500 psi to 200 psi in 5 minutes. R/D cementers. TOOH with all tubing. Shut in and secured well.

9/6/24

Arrived on location. Held safety meeting. Checked location for H2S and other gas. Checked well pressures (Casing 0 psi, BH 0 psi, Tubing 0 psi). R/U wireline services. TIH and logged well. R/D wireline services. TIH to 6682'. R/U cementing services. Pumped plug #2 from 6682' to 6065'. R/D cementers. L/D 23 joints. Reversed circulated at 5963'. TOOH to 4934'. WOC 4 hours. TIH and tagged plug #2 at 6055'. L/D 21 joints. R/U cementing services. Attempted to pressure test casing but was unsuccessful, 500 psi to 200 psi in 5 minutes. Pumped plug #3 from 5390' to 5240'. R/D cementers. L/D 6 joints. Reverse circulated at 5215'. TOOH to 4285'. Shut in and secured well.

9/7/24

Arrived on location. Held safety meeting. Checked location for H2S and other gas. Checked well pressures (Casing 0 psi, BH 0 psi, Tubing 0 psi). TIH and tagged plug #3 at 5246'. L/D 15 joints. R/U cementing services. Attempted to pressure test casing but was unsuccessful, 500 psi to 200 psi in 5 minutes. Pumped plug #4 from 4735' to 4585'. R/D cementing services. L/D 6 joints. Reverse circulated at 4557'. TOOH to 3647'. WOC 4 hours. TIH and tagged plug #4 at 4577'. L/D 22 joints and TOOH. P/U 7" packer. TIH and set packer at 609'. R/U cementing services. Successfully tested packer to 500 psi. R/D cementers. TOOH. R/U wireline services. RIH and perforated at 3895'. R/D wireline services. TIH with 7" packer to 1846'. Shut in and secured well.

9/8/24

Arrived on location. Held safety meeting. Checked location for H2S and other gas. Checked well pressures (Casing 0 psi, BH 0 psi, Tubing 0 psi). Continued to TIH with 7" packer. Set packer at 3618' with end of tubing at 3675'. R/U cementing services. Attempted to establish an injection rate but casing pressured up to 500 psi. R/D cementers. Unset packer T00H. L/D packer. TIH to 3942'. R/U cementing services. Pumped plug #5 from 3942' to 3725'. R/D cementing services. L/D 8 joints. Reversed circulated at 3675'. T00H to 2817'. W0C 4 hours. TIH and tagged plug #5 at 3714'. L/D 21 joints. R/U cementing services. Attempted to pressure test casing but was unsuccessful. Pumped plug #6 from 3045' to 2630'. R/D cementers.

L/D 15 joints and TOOH to 1658'. WOC overnight. Shut in and secured well.

9/9/24

Arrived on location. Held safety meeting. Checked location for H2S and other gas. Checked well pressures (Casing 0 psi, BH 0 psi, Tubing 0 psi). TIH and tagged plug #6 at 2646'. L/D 2 joints. R/U cementers. Attempted to pressure test casing but was unsuccessful, 500 psi to 200 psi in 5 minutes. Pumped plug #7 from 2535' to 2131'. R/D cementers. L/D 14 joints. Reverse circulated at 2084'. TOOH to 1222'. WOC 4 hours. TIH and tagged plug #7 at 2175'. Received verbal approval from the state and BLM to continue. L/D 39 joints. R/U cementing services. Successfully pressure tested casing, 500 psi for 5 minutes. Pumped plug #8 from 927' to 777'. R/D cementers. L/D 6 joints. R/U cementing services. Pumped Plug #9 from 508' to 300'. R/D cementers. L/D 7 joints. Reverse circulated at 290'. TOOH. Shut in and secured well.

9/10/24

Arrived on location. Held safety meeting. Checked location for H2S and other gas. Checked well pressures (Casing 0 psi, BH 0 psi, Tubing 0 psi). R/U wireline services. RIH and perforated at 280'. POOH. R/D wireline services. R/U cementers. Attempted to establish an injection rate down the 7" casing but casing pressured up. R/D cementers. P/U tubing to 300'. R/U cementing services. Pumped plug #10 from 300' to surface. R/D cementers. R/D floor and equipment. ND BOP, NU WH. WOC 4 hours. Dug around WH. R/U welder on location. Performed WH cutoff. Cement was at surface in both casing strings. Welded marker in place per all regulations. R/U cementing services. Filled cellar with cement. R/D cementers. R/D unit. Prepare for move back to Drake yard. MOL.

Plug Summary: All cement Class G, 15.8 ppg, 1.15 cu ft/sk yield

Plug #1: (Dakota Perforations, 7,173'-6,989', 59 Sacks Class G Cement)

TIH to 7173'. R/U cementing services. Successfully circulated the well with 27 bbls of water, pumped 28 total. Pumped plug #1 from 7137' to 7010'. R/D cementing services. L/D 9 joints and reversed circulated at 6883'. TOOH to 5933'. WOC overnight. TIH and tagged plug #1 at 7148'. R/U cementing services. Established circulation with 5 bbls. Continued pumping plug #1 from 7148' to 7010'. R/D cementers. L/D 9 joints. Reverse circulated at 6883'. TOOH. WOC 4 hours. TIH and tagged plug #1 at 6989'.

Plug #2: (Perforations, Gallup Formation Top, 6,682'-6,055', 119 Sacks Class G Cement)

TIH with the casing scraper to 6695'. TOOH. L/D scraper. P/U 7" CR. TIH and set CR at 6682'. TOOH. Logged well. TIH to 6682'. R/U cementing services. Pumped plug #2 from 6682' to 6065'. R/D cementers. L/D 23 joints. Reversed circulated at 5963'. TOOH to 4934'. WOC 4 hours. TIH and tagged plug #2 at 6055'.

Plug #3: (Mancos Formation Top, 5,390'-5,246', 30 Sacks Class G Cement)

R/U cementing services. Attempted to pressure test casing but was unsuccessful, 500 psi to 200 psi in 5 minutes. Pumped plug #3 from 5390' to 5240'. R/D cementers. L/D 6 joints. Reverse circulated at 5215'. TOOH to 4285'. WOC. TIH and tagged plug #3 at 5246'.

Plug #4: (Mesa Verde Formation Top, 4,735'-4,577', 29 Sacks Class G Cement)

Attempted to pressure test casing but was unsuccessful, 500 psi to 200 psi in 5 minutes. Pumped plug #4 from 4735' to 4585'. R/D cementing services. L/D 6 joints. Reverse circulated at 4557'. TOOH to 3647'. WOC 4 hours. TIH and tagged plug #4 at 4577'.

Plug #5: (Chacra Formation Top, 3,942'-3,714', 43 Sacks Class G Cement)

R/U wireline services. RIH and perforated at 3895'. Casing pressured up with packer set at 3618'. TOOH. TIH to 3942'. R/U cementing services. Pumped plug #5 from 3942' to 3725'. R/D cementing services. L/D 8 joints. Reversed circulated at 3675'. TOOH to 2817'. WOC 4 hours. TIH and tagged plug #5 at 3714'.

Plug #6: (Pictured Cliffs and Fruitland Formation Tops, 3,045'-2,646', 80 Sacks Class G Cement)

Attempted to pressure test casing but was unsuccessful. Pumped plug #6 from 3045' to 2630'. R/D cementers. L/D 15 joints and TOOH to 1658'. WOC overnight. TIH and tagged plug #6 at 2646'.

Plug #7: (Kirtland and Ojo Alamo Formation Tops, 2,535'-2,175', 84 Sacks Class G Cement)

Attempted to pressure test casing but was unsuccessful, 500 psi to 200 psi in 5 minutes. Pumped plug #7 from 2535' to 2131'. R/D

cementers. L/D 14 joints. Reverse circulated at 2084'. TOOH to 1222'. WOC 4 hours. TIH and tagged plug #7 at 2175'.

Plug #8: (Nacimiento Formation Top, 927'-777', 33 Sacks Class G Cement)

Successfully pressure tested casing, 500 psi for 5 minutes. Pumped plug #8 from 927' to 777'.

Plug #9: (Surface Casing Shoe, 508'-300', 44 Sacks Class G Cement)

Pumped Plug #9 from 508' to 300'. R/D cementers. L/D 7 joints. Reverse circulated at 290'.

Plug #10: (Surface, 300'-Surface', 68 Sacks Class G Cement) (Additional 20 sx Sacks Class G for cellar)

R/U wireline services. R/U cementers. Attempted to establish an injection rate down the 7" casing but casing pressured up. R/D cementers. P/U tubing to 300'. R/U cementing services. Pumped plug #10 from 300' to surface. R/D cementers. R/D floor and equipment. ND BOP, NU WH. WOC 4 hours. Dug around WH. R/U welder on location. Performed WH cutoff. Cement was at surface in both casing strings. Welded marker in place per all regulations. R/U cementing services. Filled cellar with cement.

Completed Wellbore Diagram

Cross Timbers Energy, LLC Breech A #204 API: 30-039-06550 Rio Arriba, New Mexico

Plug 6

3045 feet - 2646 feet 399 foot plug 80 Sacks of Class G Cement

Plug 5

3942 feet - 3714 feet 228 foot plug 43 Sacks of Class G Cement

Plug 4

4735 feet - 4577 feet 158 foot plug 29 sacks of Class G Cement

Plug 3

5390 feet - 5246 feet 144 foot plug 30 Sacks of Class G Cement

Plug 2

6682 feet - 6055 feet 627 foot plug 119 Sacks of Class G Cement

Plug 1

7137 feet - 6989 feet 184 foot plug 59 sacks of Class G Cement

Perforations

6732 feet - 6744 feet 7210 feet - 7440 feet 7504 feet - 7593 feet

Surface Casing

10.75" 32.75# @ 458' OH: 15

Formation Tops

Nacimiento - 877' Ojo Alamo - 2231' Kirtland - 2418' Fruitland - 2672'

Pictured Cliffs - 2936' Chacra - 3825'

Mesa Verde - 4625' Mancos - 5287'

Gallup - 6493' Dakota - 7156'

Perforated at 3895'

CR at 6682'

Production Casing 7" 23# @ 7646'

OH: 8.75"

Plug 10

Perforated at 280'

300 feet - Surface 300 foot plug 68 Sacks of Class G Cement 20 Additional Sacks for Cellar

Plug 9

508 feet - 300 feet 208 foot plug 44 Sacks of Class G Cement

Plug 8

927 feet - 777 feet 150 foot plug 33 Sacks of Class G Cement

Plug 7

2535 feet - 2175 feet 360 foot plug 84 Sacks of Class G Cement

CIBP at 7490'




Figure 1: GPS



Figure 2: Marker



Figure 3: Cut Off

District I
1625 N. French Dr., Hobbs, NM 88240
Phone: (575) 393-6161 Fax: (575) 393-0720

District II 811 S. First St., Artesia, NM 88210 Phone:(575) 748-1283 Fax:(575) 748-9720

District III 1000 Rio Brazos Rd., Aztec, NM 87410 Phone:(505) 334-6178 Fax:(505) 334-6170

1220 S. St Francis Dr., Santa Fe, NM 87505 Phone:(505) 476-3470 Fax:(505) 476-3462

State of New Mexico Energy, Minerals and Natural Resources Oil Conservation Division 1220 S. St Francis Dr. **Santa Fe, NM 87505**

CONDITIONS

Action 384294

CONDITIONS

Operator:	OGRID:
CROSS TIMBERS ENERGY, LLC	298299
400 West 7th Street	Action Number:
Fort Worth, TX 76102	384294
	Action Type:
	[C-103] Sub. Plugging (C-103P)

CONDITIONS

Created By	Condition	Condition Date
mkuehling	Well plugged 9/10/2024	9/27/2024
mkuehling	CBL in file	10/10/2024