

11/27 DENTON NORTH WLFC UNIT #15-2, 12,659 TD.
Clarke Well Serv ran 2½ x 1½ x 24' pump on 134 - 3/4, 86 - 7/8, 75 - 1" Grade D rods to SN @ 7417, set PU, prep to make elec connection & POP.

11/28 DENTON NORTH WLFC UNIT #15-2, 12,659 TD.
Compl elec work, flowline connection, respaced pump, POP.

11/29 DENTON NORTH WLFC UNIT #15-2, 12,659 TD.
P 29 BNO + 200 BSW/19 hrs.

11/30 DENTON NORTH WLFC UNIT #15-2, 12,659 TD.
P 0 BNO + 284 BSW/24 hrs.

12/1 DENTON NORTH WLFC UNIT #15-2, 12,659 TD.
P 0 BNO + 294 BSW/24 hrs.

12/4 DENTON NORTH WLFC UNIT #15-2, 12,659 TD
P 1 BNO + 382 BSW/ 42 hrs, lengthen stroke on pumping unit from 100-120, did not pump, WO pulling unit.

12/5 DENTON NORTH WLFC UNIT #15-2, 12,659 TD
Pull rods & changed pump, reran rods, pumping, no test.

12/6 DENTON NORTH WLFC UNIT #15-2, 12,659 TD.
P 0 BO + 222 BSW/15 hrs, running 11 - 120" SPM.

12/7 DENTON NORTH WLFC UNIT #15-2, 12,659 TD.
P 0 BO + 303 BSW/24 hrs, running 11 - 120" SPM.

12/8 DENTON NORTH WLFC UNIT #15-2, 12,659 TD.
P 0 BO + 70 BSW/8 hrs, pulled rods and tbg, found mechanical seat on pump broken, running rods and pump back in hole.

12/11 DENTON NORTH WLFC UNIT #15-2, 12,659 TD.
P 0 BO + 726 BSW/48 hrs.

12/12 DENTON NORTH WLFC UNIT #15-2, 12,659 TD
P 0 BO + 327 BSW/ 24 hrs.

12/13 DENTON NORTH WLFC UNIT #15-2, 12,659 TD
P 0 BO + 362 BSW/ 24 hrs.

12/14 DENTON NORTH WLFC UNIT #15-2, 12,659 TD.
P 0 BO + 340 BSW/24 hrs.

12/15 DENTON NORTH WLFC UNIT #15-2, 12,659 TD.
P 0 BO + 345 BSW/24 hrs.

12/18 DENTON NORTH WLFC UNIT #15-2, 12,659 TD
P no oil + 1042 BSW/ 3 days.

12/19 DENTON NORTH WLFC UNIT #15-2, 12,659 TD
P 0 oil + 345 BSW/ 24 hrs.