

Daily Log of Operations
LEANDRO CREEK NO. 1

<u>Date</u>	<u>Depth</u>	<u>Footage</u>	<u>Day</u>	<u>Formation</u>	<u>Operation</u>
12-8-84	0	0	0	-	Move in Rig
12-9-84	0	0	0	-	Shut down for weekend
12-10-84	300'	300'	1	Vermejo	Rig up rotary tools Drlg. 5-7/8" hole
12-11-84	300'	0	2	Vermejo	Wait on changeover sub for square kelly in order to flare while drlg.
					<i>changed out rigs for pack off on kelly.</i>
12-12-84	300'	0	3	Vermejo	Wait on changeover sub and switch over equipment. Surface pipe washed out.
12-13-84	300'	0	4	Vermejo	Replace surface pipe. Set 8-5/8" conductor. Wait on cement.
					<i>8 7/8" washed out. P/U same & cemented it in place.</i>
12-14-84	660'	360'	5	Vermejo	Drlg. 5-7/8" hole
12-15-84	668'	8'	6	Vermejo	Ream 7-7/8" hole Surface to T.D.
12-16-84	668'	0	7	Vermejo	Shut down for weekend
12-17-84	668'	0	8	Vermejo	Plow out snow drifts to get to location. Ran 18 jts. of 5-1/2" csg.
12-18-84	668'	0	9	Vermejo	Cemented csg. with 120 sacks.