

CATCLAW DRAW UNIT #4 - RECOMPLETION

=====
(Attachment to Form 3160-5)

01/19/93 - FIRST REPORT

MIRU Pool Well Service Rig, ND tree & NU BOP's.
Pick-up on tbg, tbg parted, POH w/ 17 stds (34 jts)
of tbg. ND BOP's & spool, pull 5-1/2" csg slips
out. 5-1/2" csg appears to have fallen from slips.

01/20/93 - TIH w/ grapple spear & 1 drill collar, catch
5-1/2" csg @ 15', PU csg, set csg in slips.

01/21/93 - RIH w/ chemical cutter & cut tbg @ 1,800', POH w/
tbg (recovered 23-1/2 jts).

01/22/93 - PU 5-1/2" csg w/ grapple spear. TOH w/ 29 jts
of 5-1/2" csg, 1,146' of csg.

01/24/93 - TIH w/ 3-7/8" OS w/ 2-3/8" catch, latch on to 2-3/8"
tbg @ 1,800', RLS on/off tool. TOH w/ 2-3/8" tbg and
on/off tool just above pkr.

01/26/93 - RIH w/ pipe inspection tool for 5-1/2" csg, log from
3,316' to 1,170', found possible bad spot @ 1,375'.

01/27/93 - Work & stretch tbg, jarred down on tbg, attempt to
RLS pkr, rotate tbg 12 times to the right, pkr RLS.

01/28/93 - Dress csg top (cut 10") dress outside 5-1/2" csg to
1,427'.

01/29/93 - TOH w/ csg cutters & wash pipe, recover 130' 5-1/2"
csg, good clean cut on 5-1/2" csg.

01/30/93 - TIH w/ Bowen 6-13/16" (pkr type) csg patch & new
5-1/2" 17# L-80 LT&C csg. RIH to 1,410', latch into
5-1/2" csg, pull 100,000# tension into csg.
Note: Ran 34 jts of 5-1/2" 17# L-80 LT&C csg (new
pipe U.S. steel seamless).

01/31/93 - Pull 100,000# tension into 5-1/2" csg & set slips,
cut & dress csg.

02/03/93 - Finish testing 2-3/8" N-80 tbg in hole (8000 PSI
above slips) total of 163 stds.

02/04/93 - RIH w/ 5-1/2" CIBP, set plug @ 10,520' KB, cap plug
w/ 5' of cmt, new PBTD @ 10,515'.

02/05/93 - Mix & pump 100 sxs Thixad w/ 3% CaCl w/ Gilsonite,
mix & pump 200 sxs of class "C" cmt w/ cello seal,
pumped cement between 8 5/8" and 5 1/2" casing to
protect casing and prevent 5 1/2" from coming out of
slips again.