Form 3160-5 (September 2001)

UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT

FORM APPROVED

OMB	No.	100	4-0	135
Expires	Janu	ary	31,	2004

우리 1 2 2004

-amminuiun fielu üfficf

5. Lease Serial No. SUNDRY NOTICES AND REPORTS ON WELLS SF-078977 Do not use this form for proposals to drill or reenter an abandoned well. Use Form 3160-3 (APD) for such proposals. 6. If Indian, Allottee or Tribe Name 7. If Unit or CA/Agreement, Name and/or No. SUBMIT IN TRIPLICATE - Other instructions on reverse side 1. Type of Well 8. Well Name and No. Oil Well Gas Well Other 2. Name of Operator **ERNIE #1** 9. API Well No. Calpine Natural Gas Company L.P. 3a. Address 3b. Phone No. (include area code) 30-045-32028 10. Field and Pool, or Exploratory Area 1200 - 17th Street, Suite 770, Denver, CO 80202 720-359-9144 4. Location of Well (Footage, Sec., T., R., M., or Survey Description) Basin Ft Coal/Fulcher Kutz PC 11. County or Parish, State 660' FNL & 660' FWL Section 29-T30N-R13W San Juan County, NM 12. CHECK APPROPRIATE BOX(ES) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA TYPE OF SUBMISSION TYPE OF ACTION Notice of Intent Acidize Deepen Production (Start/Resume) Water Shut-Off Well Integrity Alter Casing Fracture Treat Reclamation Subsequent Report Casing Repair **New Construction** Recomplete Other Change Plans Plug and Abandon Temporarily Abandon Final Abandonment Notice Convert to Injection Plug Back Water Disposal Describe Proposed or Completed Operation (clearly state all pertinent details, including estimated starting date of any proposed work and approximate duration thereof If the proposal is to deepen directionally or recomplete horizontally, give subsurface locations and measured and true vertical depths of all pertinent markers and zones. Attach the Bond under which the work will be performed or provide the Bond No. on file with BLM/BIA. Required subsequent reports shall be filed within 30 days following completion of the involved operations. If the operation results in a multiple completion or recompletion in a new interval, a Form 3160-4 shall be filed once testing has been completed. Final Abandonment Notices shall be filed only after all requirements, including reclamation, have been completed, and the operator has determined that the site is ready for final inspection.) Please see attached WEEKLY REPORT 14. I hereby certify that the foregoing is true and correct Name (Printed/Typed) Hugo Cartaya **DIRECTOR OF OPERATIONS** Title

(Instructions on reverse)

Conditions of approval, if any, are attached. Approval of this notice does not warrant or certify that the applicant holds legal or equitable title to those rights in the subject lease

which would entitle the applicant to conduct operations thereon.

Signature

Approved by



Date

Title 18 U.S.C. Section 1001 and Title 43 U.S.C. Section 1212, make it a crime for any person knowingly and willfully to make to any department or agency States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

THIS SPACE FOR FEDERAL OR STATE USE

Title

04/05/04

Ernie #1

Field: Basin Fruitland Coal

Operator: Calpine Natural Gas L.P.

Drilling Contractor: L&B Speed Drill

San Juan County, NM

WI: 75.00 %

NRI: 59.30%

AFE: #04-022 AFE: \$209,845 (Gross) 7011 APD 7: 29
Objective: Drill, Complete & Connect Basin Fruitland Coal 7

Spud Date:

Proposed TD: 1600'

070 Farmington, NM

03/30/04

Current Operations: WOC. Set and cemented in 16' of 10-3/4" conductor csg during the construction of the well pad. Moved onto location and rigged up L&B Speed Drill. Spud surface hole @ 1000 hrs 03/29/04 w/ Bit #1 (8-3/4", Varel, L116-RR). Drilled to 130'. Circulated the hole clean and TOH. Ran 4 jts (120.08') of 7", 23#, J-55, ST&C csg and set @ 126' KB. Rigged up Halliburton and cemented w/ 50 sx (59 cu ft) of Class B w/ 2% CaCl2 and 1/4 #/sk celloflake. Displaced cement w/ 4.0 bbls of water and down at 1530 hrs 03/29/04. Circulated 4 bbls of good cmt to surface. Hole was staying full. WOC. SDFN.

Daily Cost: \$10,014

Cum Cost: \$10,014

03/31/04

Current Operations: Installed Bradenhead and double ram BOP. Attempted to pressure test BOP w/ BLM witness to 600 psi. Could not meet the 10% drop in 30 min criteria. No visible leaks. TIH and tagged 40' of cement. Replaced all of the valves on the wellhead and choke manifold w/ 2000 psi ball valves at the request of BLM. Will attempt to pressure test again this morning. SDON.

Daily Cost: \$3,624

Cum Cost: \$13,638

04/01/04

Current Operations: Drilling. Current Depth: 450'. Made 320' past 24 hrs. Replaced the hydraulic fittings on the BOP. BLM witnessed the pressure test of the BOP and every valve of the choke manifold. Pressure test completed at 1300 hrs. TIH w/ Bit #2 (6-1/4", Varel, L116). Drilled 40' of cement and new formation w/ water and polymer. Drilled to 450'. Circulated the hole clean and POH w/ 5 its of drill pipe. SDON.

Daily Cost: \$5,134

Cum Cost: \$18,772

04/02/04

Current Operations: Drilling. Current Depth: 1040' KB. Made 590' past 24 hrs. Drilling ahead w/ water and polymer and Bit #2 (6-1/4", Varel, L116). Drilled to 1040' KB. Circulate hole clean and POH w/ 10 its of drill pipe. SDON.

Daily Cost: \$8,644

Cum Cost: \$27,416

04/03/04

Current Operations: Circulating for logs. Current Depth: 1561'. Made 521' past 24 hrs. TIH - no fill. Drilled to TD @ 1561' KB w/ water and polymer and Bit #2 (6-1/4", Varel, L116). Main coal f/ approximately 1335' - 1355'. Circulated the hole clean and POH w/ 10 its of drill pipe. SDON. Daily Cost: \$7,747 Cum Cost: \$35,163

04/04/04

Current Operations: Drilling. Current Depth: 1561' TD. TIH and circulate hole clean. TOH and LDDP and DC. Rig up Halliburton Logging. Ran IES/GR and SDL/DSN logs from TD (1561' KB) to the surface. Rig up csg crew and run 39 jts (1524.60') of 4-1/2", 10.5#, J-55, ST&C new csg and landed at 1529.60 KB. Insert float is at 1506.70' KB and top of marker it is at 1085.40' KB. Circulated hole for 1.5 hrs w/ full returns. Had to pull cement crew into location w/ winch truck. RU Halliburton. Preceded cement w/ 10 bbls water. Cemented w/ 135 sx (282 cu ft) of Class 'B' w/ 2% SMS and 1/4/sk celloflake and 5 #/sk gilsonite. Tailed w/ 100 sx (123 cu ft) of Class 'B' w/ 1/4/sk celloflake and 5#/sk gilsonite. Reciprocated pipe throughout the job and circ w/ full returns. Displaced plug w/ 24.0 bbls of good cement to surface. ND BOP. Set in slips. RDMO to Elmo #1. Daily Cost: \$22,021 Cum Cost: \$57,184