

STATE GAS COM BF 1M
Completion Subsequent Report
04/20/06
30-045-33528

TOP OF CEMENT @ 4620'. NO CMT TO DV TOOL & SOME CMT ABOVE DV TOOL

3/21/06 RU & SPOT EQUIPMENT. PRES TEST 3" GATE VLVS; PIPE RAMS TO 2500# HIGH 250# LOW. OK.

3/22/06 TIH; TAG TOP OF DV TOOL @3788'. PRESS TST CSG TO 1000 HELD 5 MIN. NO LEAK OFF.

3/24/06 TIH RUN CBL. PRES TST CSG TO 4500 PSI; 15 MIN. HELD OK. CMT BOND LOG DOESN'T LOOK ABOVE MV ZONE. RAN RST LOG THROUGH DAKOTA. TIH w/3.125" GUN & PERF DK 6686' - 6782' @2 JSPF.

3/29/06 PUMPED DOWN 4 1/2 " CASING @ 65 BBL. / MIN. USING 25,000 LBS. OF 40/70 BADGER SAND FOR FLUID LOSS. THEN 277,000 LBS. OF 20/40 CARBOLITE SAND, IN 65 % QUALITY FOAM AND N2 AND, CLEAR FRAC.

3/30/06 FLOWING CSG PRES 1450 PSI. TESTING

4/7/06 FLOW TESTING 95 PSI.

4/11/06 FLOW TO PIT.

4/12/06 TIH LAND 2 3/8" TBG @ 6775'

