

30-045-11341

1 Page 3 of 3

DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

CONTRACT DIARY

2 Contract No. 14226910C420009

3 Report No. 3

4 Contract Name PLUGGING & ABANDONMENT SERVICES

5. Contractor TRI-CITY WELL SERVICE				6. Contractor Representative on Site ANDY BIRDSELL			
7. Government Officials on Site DALE WIRTH - COR RLN SNOW - PET				8. Government provided services adequate and timely? ☒ Yes ☐ No—Explain in narrative			
9 Date 10-13-94	10 Day of Week THUR.	11 Time Arrived 0800	12 Time Departed 1515	13. Weather PARTLY CLOUDY, WINDY			
14. Temperature °F Min 35° Max 62°		15. Ground Condition/Ref Location DRY - DUSTY FLAT		16 Contract Time 2 HRS	17 Days Used 3	18 Completion Date 10-13-94	
19. Time Used (%) 35		20. Work Completed (%) 100		21. Work on Schedule ☐ Yes ☒ No		22 Contractor's Work (X appropriate box) ☒ Acceptable ☐ Unacceptable—Explain in narrative	

23. Work Force and Equipment (* G-Govt, C-Cont; S-Subcont.)

WORKER & CLASSIFICATION	*	EQUIPMENT TYPE	*	HRS	WORK LOCATION
LARRY MARTINEZ - PRESIDENT	C			4	HOLLOWAY #1 S21732N R13W
ANDY BIRDSELL - FORMAN	C			2	
ROBERT ORTIZ - DERICK HAND	C			2	
THOMAS MOLINAR - FLOOR HAND	C			2	
JEREMY ESPINOSA - FLOOR HAND	C			2	
VIC MARRON - DRIVER	S	CEMENT TRUCK	S	2	
ERNIE MUTT - DRIVER	S	" "	S	2	
JAMES HELLEKSON - EQUIP. OPER.	S	CAT OPERATOR	S	1	

24. Estimate of Pay Work Accomplished (* G-Govt; C-Cont; S-Subcont.)

PAY ITEM	*	(check if materials (only) delivered)	DESCRIPTION	QUANTITY	WORK LOCATION
17322(1)	C		DEMOBILIZATION	1	HOLLOWAY #1 S21732N R13W
17322(3)	S		CEMENT	640 SX	
17322(4)	S		WATER	90 BBL.	
17322(6)	C		PLUG ABANDON MARKER	1	
17322(7)	S		CEMENT TRUCK	1	
17322(11)	C		MOBILE DRILLING SERVICE RIG	15 HRS	
17322(5)	S		STABILIZATION	1	

25. Narrative Report

I ARRIVED AT LOCATION @ 0800. DETERMINED THAT ADDITIONAL SACKS OF CEMENT WOULD BE NEEDED. ADDITIONAL CEMENT ORDER HAD ARRIVED AT 1115 HRS. START PUMPING CEMENT. 350 SACKS PUMPED AND COMPLETED AT 1140. PULLED JOINTS OF TUBING AND DUMPED ADDITIONAL 290 SACKS INTO HOLE. CEMENT CIRCULATED TO SURFACE. STOPPED PUMPING CEMENT @ 1220. LET CEMENT SET-UP AND WATCH FOR WATER COMING TO SURFACE. AT 1300 USED DRY HOLE MARKER INTO PLACE (CHECK FOR LEAKS FROM PLUG JOB, NONE OBSERVED. AT 1330 START RIG DOWN. CAN RIG DOWN AT 1415 AND MOVE OFF LOCATION. AT 1420 START PAD AND ACCESS STABILIZATION. STABILIZATION COMPLETED AT 1515. PROJECT COMPLETE.

26. Signature Dale L Wirth	27 Title COR	28 Office BLM-FDO
-------------------------------	-----------------	----------------------