

SND - JAVELINA UNIT P413 (413H, 414H, 415H, 416H) FACILITY ID [fVV2208755693]

**Construction Inspection log**

Reserve pit construction dates: 10/27/2022 - 11/23/2022

Inspection date: 11/21/22

**Thank you,**

***Gene Barchetti***

**Lead Environmental Specialist – Factory**

**[ebarchetti@chevron.com](mailto:ebarchetti@chevron.com)**




**Mid-Continent**

6301 Deauville Blvd

Midland TX 79706

Cell : 724-366-5378

	Construction Completion Check Sheet		MCBU
	Civil - Well Pad		
	Date: 10/13/22		
Pad name: Sand Pines Pad 4/3		Pad Type: well pad	
Note:			

## Reference Documents:

- Factory Standard Well Pad
- Contractor Unit Rate Service Order
- Construction Work Pack
- Geotechnical Investigation Memo

A = Complete

B = Incomplete

C = N/A

D = Not specified in work package

## Item 1, 2, 3 &amp; 5 = Hold Point (CR to verify prior to next activity)

Item	Description of Checks / Actions to be Performed	Status	Initials / Date
1.	Pad has been properly cleared and grubbed. No soft areas present, verified by proof roll. Topsoil is stockpiled as required.	A	10-19-22 <i>JA</i>
2.	Fill material has been placed in lifts per SOW. Each lift has been moisture treated, compacted, and proof rolled. Fill is free of excessively large rocks.	A	11-4-22 <i>JA</i>
3.	Subgrade surface has been scarified, compacted, and proof rolled prior to placement of final caliche surface. If requested by Company, compaction testing is completed and results have been shared with Company.	A	11-7-22 <i>JA</i>
4.	Caliche surface has been moisture treated, compacted, and proof rolled. If requested by Company, compaction testing is completed and results have been shared with Company.	A	12-9-22 <i>JA</i>
5.	Walking area has been compacted per geotechnical recommendations. Compaction has received passing test results and have been shared with Company.	A	11-15-22 <i>JA</i>
6.	Pad elevation shots have been taken and handover shots sheet has been shared with Company.	A	12-20-22 <i>JA</i>
7.	Pad dimensions have been measured and validated with the well pad drawing. Road access is in correct location. Well stakes and signs in place.	A	12-20-22 <i>JA</i>
8.	Reserve pit has been constructed in accordance with the scope of work and is ready for lining.	A	11-13-22 <i>JA</i>
9.	Drainage around the pad has been completed in accordance with the work pack, culverts are in place. New Mexico pad containment is in place.		

	Completed by (Contractor)
Company	SWEAT CONST
Signature	<i>[Signature]</i>
Print Name	TIVO ARCHULETA
Date of Signing	12/21/22

**District I**  
1625 N. French Dr., Hobbs, NM 88240  
Phone:(575) 393-6161 Fax:(575) 393-0720  
**District II**  
811 S. First St., Artesia, NM 88210  
Phone:(575) 748-1283 Fax:(575) 748-9720  
**District III**  
1000 Rio Brazos Rd., Aztec, NM 87410  
Phone:(505) 334-6178 Fax:(505) 334-6170  
**District IV**  
1220 S. St Francis Dr., Santa Fe, NM 87505  
Phone:(505) 476-3470 Fax:(505) 476-3462

**State of New Mexico**  
**Energy, Minerals and Natural Resources**  
**Oil Conservation Division**  
**1220 S. St Francis Dr.**  
**Santa Fe, NM 87505**

CONDITIONS

Action 188700

CONDITIONS

Operator: CHEVRON U S A INC 6301 Deauville Blvd Midland, TX 79706	OGRID: 4323
	Action Number: 188700
	Action Type: [C-144] Temporary Pit Plan (C-144T)

CONDITIONS

Created By	Condition	Condition Date
jburdine	Inspection log of temp pit construction sent in and uploaded to well files per conditions of approval.	2/22/2023