

Duff # 105 Timeline
Compiled by Tom Mullins

07-21-2006	Build Location
08-17-2006	Spud Well @ 11:45 hrs
08-23-2006	Release Drill Rig @ 9:30 hrs
08-26-2006	Remove Trash Basket & Ensure Pit Fenced
09-12-2006	Obtained Pooling Order
10-27-2006	Received Letter via EPFS on ROW declined access
10-27-2006	Synergy release EPFS from ROW connection liability
12-10-2006	EPFS complete pipeline connection
12-22-2006	Run Cased Hole Logs, Finalize Completion Design Christmas-New Year Holidays – Compare Frac Costs, Award Frac Work and Schedule Equipment.
01-25-2007	Test Casing, Perforate, Acidize Stg 1
01-26-2007	Frac Stage 1 & Flowback
01-30-2007	Clean Out Sand Fill
02-01-2007	Perforate Stage 2 & Acidize
02-02-2007	Frac Stage 2 & Flowback
02-07-2007	Land Tubing & Submit C-104
02-22-2007	First Deliver Well to EPFS
03-13-2007	Clean Out Sand
03-22-2007	Clean Out Sand

