

UTE ANTICLINE, QUAY COUNTY, NEW MEXICO
STANSBERRY - COX #1

7/16: Building road.
7/17: Building road. Plan to move in rig 7/25.
7/18: Building road.
7/19: SD for Sunday.
7/20: Completing road, building location.
7/21-26: WO rig to complete building location.
7/27-28: Road washed out from rain. Repairing road for rig move in.
7/29: Road repaired. Trucks moving in rig.
7/30: Completed location, Moved in rig.
7/31: Spudded well. Drilled 5'.

8/1: Drilled to 40'.
8/2: SD for Sunday.
8/3: Drilled to 80'.
8/4: Drilled to 125'. Brown sand @ 125'.
8/5: Drlg. sandy shale & clay. Drilled to 155'. Well made 1/2 gal/min fresh water @ 140'.
8/6: Drilled to 185'. Hole full of fresh water.
8/7: Drilled to 225'.
8/8: Drilled to 260'. Carrying 200' of water. Drilling on hard streak.
8/9: SD for Sunday.
8/10: Drlg. @ 305' in white sand. Had 12' hard grey tight sand @ 265'-277'(?). Water 50' from surface. Believe new sand is salt water bearing. Drlg. ahead!
8/11: Drilled to 345', drlg. white sand & shale. Water 60' from surface in hole.
8/12: Formation change to red shale at 362'. Drilled to 375'.
8/13: Drilling at 410' in shale.
8/14: Drilled to 430'.
8/15: Clnd out 15' of cavings. Drilled to 450'.
8/16: Drlg. no progress. Plan to load hole with gel on Monday.
8/17: Ran 372' - 2-3/8" tubing. Mixed & circulated 95 barrels gel. Circulated to surface.