

NEW MEXICO OIL CONSERVATION COMMISSION  
DRAWER 10  
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

|                              |                     |                              |                                 |                 |                    |
|------------------------------|---------------------|------------------------------|---------------------------------|-----------------|--------------------|
| Operator <u>DAVID FASKEN</u> |                     | Lease <u>MARJORIE NAYLOR</u> |                                 | Well # <u>1</u> |                    |
| Location of Well             | Unit <u>0</u>       | Section <u>35</u>            | Township <u>17</u>              | Range <u>26</u> | County <u>EDDY</u> |
| Drilling Contractor          | <u>WARTON RIG-5</u> |                              | Type of Equipment <u>ROTARY</u> |                 |                    |

APPROVED CASING PROGRAM

WITNESS

| Size of Hole  | Size of Casing | Weight Per Foot | New or Used | Depth       | Sacks Cement     |
|---------------|----------------|-----------------|-------------|-------------|------------------|
| <u>17 1/2</u> | <u>13 3/8</u>  | <u>48#</u>      |             | <u>250</u>  | <u>250 CIRC</u>  |
| <u>12</u>     | <u>8 1/2</u>   | <u>24#</u>      |             | <u>1400</u> | <u>1000 CIRC</u> |
|               |                |                 |             |             |                  |

Casing Data:

Surface \_\_\_\_\_ joints of \_\_\_\_\_ inch \_\_\_\_\_ # Grade \_\_\_\_\_  
(Approved) (Rejected) \_\_\_\_\_

Inspected by \_\_\_\_\_ date \_\_\_\_\_

Cementing Program

Size of hole \_\_\_\_\_ Size of Casing 8 1/2 Sacks cement required 450

Type of Shoe used Good Float collar used Yes Btm 3 jts welded THREELOKED

TD of hole 1400 KB Set 1408 Feet of 8 1/2 Inch 24 # Grade H & J NEW

New-~~used~~ csg. @ 1400 KB with 200 sacks neat cement around shoe w/ 2% CAC  
+ 450 sax Howe's Lite additives 1/4# Floccel & 2% CAC

Plug down @ 11:30 AM (AM) (PM) Date 3-18-75

Cement circulated NO No. of Sacks \_\_\_\_\_

Cemented by HALLIBURTON Witnessed by Leon Bingham

Temp. Survey ran @ 5:30 (AM) (PM) Date 3-18-75 top cement @ 360'

Casing test @ \_\_\_\_\_ (AM) (PM) Date \_\_\_\_\_

Method Used \_\_\_\_\_ Witnessed by \_\_\_\_\_

Checked for shut off @ \_\_\_\_\_ (AM) (PM) Date \_\_\_\_\_

Method used \_\_\_\_\_ Witnessed by \_\_\_\_\_

Remarks: 13 3/8" SURF- 6 JTS 13 3/8 X 54.50# K 55 NEW CMTD w/ 250

SACKS (CLASS "C" w/ 2% CAC) PIPE SET @ 245' K.B. - 232' GL.

FINISHED CMTG. 8 1/2" w/ 250 SX CLASS "C", 5# GILS, 1/4# FLOCCEL, 2% CAC THRU ONE INCH IN 5 STAGES, W.O.C. 2 1/2 HRS BETWEEN STAGES. COMPLETED.

8:30 AM - 3-19-75