

LOUIS DREYFUS NATURAL GAS CORPORATION

Daily completion report:

Date: 6 / 21 /00

Well:		WI:	NRI:	Spud date:	Days:
Geronimo 33 State Com #1				05/13/00	39
Legal Description:		County:	State:	Property No.:	
1700' FNL & 2020' FWL, Sec.33-T17S-R28R		Eddy	NM	5258.001	
T.D.:	P.B.T.D.	Operations:			Contractor:
10,600	10,514	Installing flowline			
AFE No.:		AFE CWC \$:		TDC \$:	CWC \$:
3159		\$751,550		25,632	603,275
Gr. Elev.:		Formation(s) & Perforation(s):			
3665					
Csg. size:		Tbg. size:	Pkr. depth:	Misc:	
5 1/2" 17# P-110 & N-80					
BOPD:		MCFD:	BWPD:	Misc:	
TANGIBLE COSTS:			INTANGIBLE COSTS		
Wellhead:	\$4354	Tanks:	\$	Rig cost:	\$
Tbg. :	\$	Separator:	\$	Dirt work:	\$
Pkrs. / Tacs:	\$	Heater:	\$	Cementing:	\$
Pumping unit:	\$	BHP:	\$	Fuel / Water:	\$
Prime mover:	\$	Misc.:	\$	Pump truck:	\$
DE-HI:	\$	Prod. unit:	\$19103	Rental:	\$
	\$		\$	anchors	\$700
					\$

Daily tangible costs: \$ 23,457 Daily intangible costs: \$ 2,175

Comments: Installed production unit, tree & flowline from wellhead to production unit. Dug holes for hold downs for flowline. Set & test anchors. Wellhead is furnished by WoodGroup Pressure Control, production unit came from Toro 22 #1 (SN. EL9E28803-02) unit is 750,000 BTU.

CMIC: Gene Simer

c:\windows\email\comp\prl.wk4