

Dake H. Parke "D" #2

CASING CEMENT RECORD

8 5/8" casing: 200 sxs Lite wt + 150 sxs Class "C". Did not circ. Ran 1" pipe on backside. Tag @ 295'. Cmt w/100 sxs Thix Lite cmt thru 1" pipe. Wait 4 hrs. Ran 1" tag at 250'. Cmt w/125 sxs Thix Lite cmt thru 1" pipe. Wait 3 hrs. Tag cmt at 100'. Cmt w/100 sxs Class "C" neat. Brought cmt to 35' from surface. Finish cmt w/125 sxs from top. Fill to surface.

5 1/2" casing: Cmt w/300 sxs Class "C". Pkr did not set. Open DV tool. Cmt thru DV tool @ 2019' w/4000 sxs Lite wt cmt & 100 sxs Class "C" Thix-set cmt 4% cc. Over displace thru DV tool w/15 BBLs. Did not circ good cmt but wtr was colored w/cmt. Pump 600 sxs Class "C" cmt 4% cc thru DV tool at 2019'. Over displace 15 BBLs. Pump 200 sxs Lite wt cmt & 400 sxs Class "C" cmt 2% cc thru DV tool. Pump 400 sxs Class "C" cmt 2% cc down Bradenhead at 400#.

11

C. Nokes
3/25/82