


YATES PETROLEUM CORPORATION
WLHU G4S Unit Tract 11-4
Section 11-T18S-R29E
Eddy County, New Mexico

SUNDRY NOTICE CONTINUED:

5-20-98 - Unset packer. Pulled 7 joints and set packer at 250'. Tried to pressure up on backside. Would not pressure up. Pulled 4 joints and set packer at 124'. Tried to pressure backside - would not pressure up. Pulled 1 joint and set packer at 93'. Loaded backside. Pressure tested to 500 psi. NOTE: Jim Amos w/BLM-Carlsbad okayed setting retainer at 275'. Set retainer at 275'. Squeezed with 60 sacks Class C cement under cement retainer at 275' through perforations at 520'. Sting out of retainer. Spot 5 sacks Class C cement on top of cement retainer from 275-247'. POOH with tubing and setting tool. RIH with 7" cement retainer and set retainer at 93'. NOTE: Okay from Jim Amos w/BLM-Carlsbad to set retainer at 93'. Could not pump into retainer. Rigged up wireline. TIH with perforating gun and perforated at 50'. NOTE: Duncan w/BLM-Carlsbad (on location) okayed perforating. Pumped and circulated 120 sacks Class C cement down 7" casing and out perforations at 50' up between 7" X 8-5/8" leaving 7" full of cement to surface. Rigged down pulling unit and plugging equipment. Cleaned location. Installed regulation abandonment marker. PLUGGED AND ABANDONED - FINAL REPORT. Plugging completed 5-18-98.



Rusty Klein
Operations Technician
May 20, 1998