

3-27-80 Tamarack Petr. Co. S. M # 1, C-32-17-31, 1 well.

Col and pulled 1200' of 3.5" csg. Then ran 2" tubing to 1260' and pumped 80 sx. of cement and CZ.

3-28-80 Tagged TDC @ 1572; pulled tubing to 750' and pumped 40 sx cement. After we went back in the hole with tubing to 750 and did not tag. Then we pumped 40 more sx. of cement @ 750', pulled tubing and waited on cement. After 2 hrs. ran in the hole w/ tubing to 750' and still did not tag the cement. We then pumped 60 sx. more cement, wait on cement until 8:00, 3-29-80.

3-29-80 Tagged TOC @ 465'

SB