

Production casing report (Cont'd)

2nd Stage: - Preceded cement w/250 gallons of mud flush. Cemented Stage #2 w/200 sx Class C 1/2% CFR-2 and 3# salt followed w/100 sx Lite 1/2% CFR-2 and 3# salt. PD 8:45 PM 10-11-76. WOC and tested to 1500# OK. Top of cement 5343' - VTC - Cement Bond Log.

RIH w/2-3/8" tubing w/Tubing Conveyed Gun and Guiberson Uni-VI packer. set packer at 9278' [REDACTED] and perforated the Morrow 9336-9357' w/.32" shots (4 JSPF). GTS in 3". Cleaned up and flowed a good show of Condensate. Flowed 1040# on 3/4" choke = 15 MMCFPD.