

05/05/94

SWP 0[#]. Ru Pump Pres
Test Cmt Plug $\pm$ Csq To 750[#] 10 min OK. Release PKR Tol w/ 2³/₈
TBG 4D PKR. RIH w/ 2³/₈ TBG TAG TOC @ 886'. M&P 34 3x5 C
CMT From 886'-400' IN 4¹/₂ Csq Tol 4D 2³/₈ TBG RuWL TRK
RAN $\pm$ Perf w/ 3"-4 shot Gun @ 400'. RDWL TRK Ru Pump Couldn't Go
down 4¹/₂ 'Csq Split' Ru on 4¹/₂ x 8⁵/₈ ANN Circ Clean w/ 50 BBL
F.WTR. M&P 140 3x5 "C" CMT Down 4¹/₂ x 8⁵/₈ ANN, 4¹/₂ Stopped
Circ. Ru welder, welded A strap around Csq LEAST @ Surf. JUIFN.

05/06/94

SWP 4¹/₂ Csq 0[#]. 4¹/₂ x 8⁵/₈
ANN 30[#]. RIH w/ 2³/₈ TBG TAG TOC @ 400'. Ru Pump Est Circ
Thru Perfs. Tol 4D 2³/₈ TBG Circ 40 BBL F.WTR. M&P
316 3x5 "C" CMT w/ 2% CaCl down 4¹/₂ Csq $\pm$ Circ To Surf Thruigh
Perfs. RDPu, Ru Clean Loc. More off. + $\pm$ A Complete 5/6/94