

# SUMMARY OF OPERATIONS

Page 4

Federal "W" Unit#1

DATE	DESCRIPTION
6-6-66	Pulled tbg & pkr, reran tbg OE to 9443', Howco spotted 15 sx reg neet cement from 9443 to 9271 Job complete @ 3:00 pm 6-4-66, Pulled 250 jts tbg SD fornite. Finished pulling tbg, rigged up Dia-Log w/4½" spear. Attempted to pick 4½" csg up off slips in hanger, pulled 80,000#-derrick buckled, layed down 7000' of 2-3/8 tbg with cat line, prep to change out pulling units.
6-4-66	Swab 37 BFW in 4 hrs, 1000' FIH, slight show of gas, remove tree, installed BOP, SD for nite.
6-7-66	Finished laying down tbg, moved out X-Pert Well Ser. SD Unit, MIRU DA&S DD Unit. Prep to cut & pull 4½" csg.
6-8-66	Rig up Dia-Log, ran log from 3000-7400, check the pipe, jet cut 4½" csg. @6810, unable to pull jet cut @6530, pulled & layed down 204 jts 4½" csg. Prep to run 2-3/8 tbg & spot plugs.
6-9-66	Ran 2-3/8 tbg OE to 6580, Howco spotted 35 sx reg neet cement from 6580-6432, then spotted 50 sx 4732-4550, then spotted 60 sx 2885-2707, removed csg head spotted 60 sx cement from 20-surface, inst. State Marker - Well P&A 3:30 pm 6-8-66, released DA&S Unit @5:30 p.m. 6-8-66. <u>FINAL REPORT</u>