

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Collins & Collins</u>		Lease <u>7 of 0</u>		Well # <u>2</u>	
Location of Well	Unit <u>1650N</u> <u>1650W</u>	Section <u>32</u>	Township <u>19</u>	Range <u>27</u>	County <u>Eddy</u>
Drilling Contractor	<u>Yucca Dry Co.</u>		Type of Equipment <u>Rotary to start approx. 3-12-79</u>		

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>7 7/8"</u>	<u>4 1/2"</u>	<u>11</u>		<u>845'</u>	<u>230 cin.</u>

Casing Data:

Surface joints of inch # Grade
(Approved) (Rejected)

Inspected by date

Cementing Program

Size of hole 7 7/8" Size of Casing 4 1/2" Sacks cement required

Type of Shoe used guide ^{Float} Float collar used yes Btm 3 jts welded yes

TD of hole 782' Set 775' Feet of 4 1/2" Inch 11 # Grade J-55

New-used csg. @ 775' with 225 sacks neat cement around shoe

+ sax additives

Plug down @ 10:45 (AM) (PM) Date 3/28/79

Cement circulated No No. of Sacks 0

Cemented by Denton Witnessed by Mike Stillfield

Temp. Survey ran @ 6:00 (AM) (PM) Date 3/28/79 top cement @ 350'

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks:

centralizers @ 700'-750' Water @ 90'-740'

Run 1" to 357 ft and Cemented with 50 SX class C 4% CC
2nd Stage Run 1" to 244 ft and Cemented with 50 SX class C 4% CC
3rd Stage Run 1" to 95 ft and Cemented with 25 SX class C 4% CC
Cement Circulated By B.W. Wear