

FIELD REPORT FOR CEMENTING OF WELLS

OIL CONSERVATION DIVISION

Operator <u>Dearborn Prod. Co.</u>		Lease <u>Glass 7E</u>		Well # <u>1</u>	
Location of Well	Unit <u>E</u>	Section <u>7</u>	Township <u>19</u>	Range <u>26</u>	County <u>Wibaux</u>
Drilling Contractor	<u>Peterson Drilling Co. Rig #4</u>		Type of Equipment <u>Rotary</u>		
<u>APPROVED CASING PROGRAM</u>					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2"</u>	<u>13 3/8"</u>	<u>61 #</u>	<u>350'</u>	<u>375 sr</u>	<u>Circ.</u>
<u>12 1/4"</u>	<u>8 5/8"</u>	<u>24 #</u>	<u>1350'</u>	<u>430 sr</u>	<u>Circ.</u>
<u>7 7/8"</u>	<u>4 1/2"</u>	<u>10.5 #</u>	<u>9500'</u>	<u>575 sr</u>	<u>7500'</u>
Casing Data:					
Surface _____ joints of _____ inch _____ # Grade _____ (Approved) (Rejected) _____					
Inspected by _____ date _____					
Cementing Program					
Size of hole <u>12 1/4"</u> Size of Casing <u>8 5/8"</u> Sacks cement required _____					
Type of Shoe used <u>guide</u> Float collar used <u>insert</u> Btm 3 jts welded <u>yes</u>					
TD of hole <u>1366'</u> Set <u>1366'</u> Feet of <u>8 5/8"</u> Inch <u>24</u> # Grade <u>J-55</u>					
<u>New</u> -used csg. @ <u>1366'</u> with <u>200</u> sacks neat cement around shoe + <u>200</u> sack <u>thix set</u> additives (<u>10 # gilsonite, 1/4 # floeal</u>)					
Plug down @ <u>11830</u> (AM) (PM) Date <u>2-24-88</u>					
Cement circulated <u>No</u> No. of Sacks <u>-0-</u>					
Cemented by <u>H. Hamilton</u> Witnessed by <u>Mike Stubblefield</u>					
Temp. Survey ran @ <u>5830</u> (AM) (PM) Date <u>2-24-88</u> top cement @ <u>280'</u>					
Casing test @ _____ (AM) (PM) Date _____					
Method Used _____ Witnessed by _____					
Checked for shut off @ _____ (AM) (PM) Date _____					
Method used _____ Witnessed by _____					
Remarks: <u>+ 475 sr Hal. lite (10 # gilsonite, 1/4 # floeal)</u> <u>+ 1000 gal. flow check ahead of cement slurry.</u> <u>Lost circ. 2462'</u>					
<u>Centralizers - shoe joint - 1206' - 1046' - 386' - 726' - 566'</u> <u>Lost dily break 2889'</u>					
1. Ran 1" tubing + tripped to 160' <u>Water well on location</u> pumped 20 sr cement. Cement circulated to surface. <u>TD 265'</u>					