

03-02-91

(Day 7) 1580' (232') Drlg, Anhy. MW 8.7, Vis 28. WOC. Test 13 3/8" csg w/600 psi for 30 min, ok. Ran temp survey. PBTd @ 1270'. TOC @ 310'. Wait on 1" tbg. RIH w/10 jts 1" tbg. Tag up @ 330'. Cmt w/250 sx Cl C 2% CaCl2. Circ 30 sx cmt. Job complete @ 8:15 AM 03-02-91. LD 10 jts 1" tbg & RD Howco. Cut off 30" & 20" csg. Weld flow nipple to 13 3/8" csg & NU. PU bit, BHA & TIH. Drlg plug, FC, & 45' cmt. Drlg. Survey @ 1450' 2 deg. Drlg.