

Daily Activity Report

Marathon Oil Company
Featherstone State Com #1
Eddy County, New Mexico

Job #3728

03/01/02 Friday

Notified OCD, Jerry Guye. MI Triple N rig #25 and plugging equipment. SD for weekend.

RT: 12:00 – 6:30 6.5 hrs CRT: 6.5 hrs

Total contractors on location: 10 men

03/04/02 Monday

OCD Mike Bratcher on location. Held monthly safety meeting at yard. Held tailgate safety meeting at yard. RU pulling unit, set steel pit. SITP 0 psi, SICP 160 psi. Bled csg to pit and ND wellhead (3½ hrs to break bolts). NU BOP and worked packer, PU 5k over string weight and SI well, SDFN.

RT: 10:30 – 6:00 7.5 hrs CRT: 14.0 hrs

Total contractors on location: 7 men

03/05/02 Tuesday

PU to 55k on tbg, fell off to 35k. POOH w/ tubing, recovered total of 9,196.85' 2-3/8" tubing, corroded in body.

Found numerous pin holes in tubing. Notified OCD, Van Barton, ok'd balanced plug. RIH w/ tbg to 9,078'.

Loaded hole and pumped 35 sx C cmt @ 9,078'. POOH w/ 400' tbg and pumped an additional 50 bbls. POOH w/ tbg. SFDN.

RT: 7:30 – 7:30 12.0 hrs CRT: 26.0 hrs

Total contractors on location: 7 men

03/06/02 Wednesday

OCD Mike Bratcher on location. RIH w/ tbg, tagged cmt @ 9,160'. Van Barton w/ OCD, ok'd tag. Circulated hole w/ mud from tag and POOH w/ tubing to 8,800'. Loaded hole w/ mud and pumped 25 sx C cmt 8,800 – 8,420'.

POOH w/ tbg. RIH w/ wireline and perforated casing @ 5,800', POOH w/ wireline. RIH w/ packer to 5,446'.

Loaded hole and set packer, established circulation to surface in 4½ x 8½" annulus. POOH w/ packer, SDFN. Will pull casing in morning.

RT: 7:00 – 6:30 11.5 hrs CRT: 37.5 hrs

Total contractors on location: 8 men

03/07/02 Thursday

RIH w/ wireline and cut casing 5,765'. POOH w/ wireline. ND BOP. Bolts grown together, called out welder and obtained hotwork permit from Tony Hallum. Cut nuts/bolts off wellhead, pulled 140k, pipe free. NU wellhead and changed rams in BOP. POOH w/ 167 jts 4½" R2 & R3 buttress & LTC casing. Changed rams in BOP, SI well, SDFN.

RT: 7:00 – 7:30 12.5 hrs CRT: 50.0 hrs

Total contractors on location: 9 men

03/08/02 Friday

Notified OCD, Mike Bratcher. Tallied casing, 5,862'. RIH w/ tubing to 5,915'. RU cementer and pumped 60 sx C cmt w/ 3% CaCl₂ @ 5,915'. POOH w/ 20 stands and SD due to wind, SD for weekend.

RT: 7:00 – 12:00 5.0 hrs CRT: 55.0 hrs

Total contractors on location: 6 men

03/11/02 Monday

RIH w/ tubing to 5,665', tagged cmt. Notified OCD, Van Barton. POOH w/ tbg to 3,480' and pumped 40 sx C cmt 3,480 – 3,304'. POOH w/ tbg to 2,550' and pumped 60 sx C cmt w/ 3% CaCl₂ @ 2,550'. POOH w/ 20 stands and WOC. SD due to wind.

RT: 9:00 – 1:00 4.0 hrs CRT: 59.0 hrs

Total contractors on location: 6 men

03/12/02 Tuesday

Notified OCD, Van Barton. (03/11/02). RIH w/ tbg and tagged cmt @ 2,342'. POOH w/ tbg to 469' and pumped 50 sx C cmt w/ 3% CaCl₂ @ 469'. POOH w/ tbg and WOC. RIH w/ wireline and cmt @ 323'. POOH w/ wireline and pump 20 sx C cmt 60' to surface. POOH, RDMO.

RT: 7:00 – 12:00 5.0 hrs CRT: 64.0 hrs

Total contractors on location: 8 men