## CASTAL MANAGEMENT CORPORATION DRILLING/WORKOVER REPORT

<u>St. Mary Project</u> Parkway Delaware Unit #304 Drill & Complete	
AFE #96063	Capital \$ 308,775
05/22/97	Well SI, WO inj tubing. Blew gas 1 min. Died. RU swab. RD Swab MIRU kill truck. Run step rate inj test. RD kill truck. ND WH, NU BOP, rel pkr, TOH LD work string, (128 jts 2 3/8" tub, SN, pkr) ND BOP, NU WH w/ 2' sub, SI well, RDPU.
	DWC - \$ 2,000 CWC - \$ 383,462
05/23/97 through 06/17/97	Waiting on Hook up to Injection. Last report until further activity.
	DWC - \$ CWC - \$ 383,462
06/18/97	Well SI, installing FG inj line, MIPU, run inj tbg. Rsbt crew screwed together FG inj line from 2-7/8" trunk line to well and two laterals to wells. Used Star Tech for proper installation. Backhoe deepened ditch going up well pad. SDFN.
	DWC - \$ 6,288 CWC - \$ 389,750
06/19/97	MIRU. PU. ND WH. NU BOP. PU 4-1/2 loc-set pkr w/ on-off seal connector, 1.50R profile talley. TIH on 2-3/8" fiberlined tbg. ICO-Permian Tech. Ran Tbg. TIH w/ 124 jts. Set pkr @ 4071.09'. ND BOP. NU WH. Circ pkr. Fluid run csg. Integrity test. OK BLM was notified, but did not witness. RDPU. Move off.
	DWC - \$ 8,175 CWC - \$ 397,925
06/20/97 06/21/97 06/22/97 06/23/97 06/23/97 06/25/97	Will monitor injection pressure. 330 BW 128 BW 193 BW 101 BW 98 BW. DWC - \$ CWC - \$ 397,925
FINAL REPORT	
	Pertinent Information
	Rig Up Date  04/2397  05/21/97  06/18/97    Rig Down Date  05/07/97  05/22/97  06/19/97    # of Days SI
	15 days Total # on Drilling Rig 4 days Total # of Pulling Unit Days cc: Karen Raymond Tiffany Grant Well File Shirley Grigar