## LUASTAL MANAGEMENT CORPORATION DRILLING/WORKOVER REPORT

St. Mary Project Parkway Delaware Unit #507 Drill & Complete Capital \$ 308,775 AFE #96064

RD PU, Tie well into inj system. X-o bit. TIH w/ 3-7/8" bit, 6 3-1/8 DC and 2-3/8 tbg. 06/18/97 Tag TOF @ 4234'. Drill hard to 4255'. 1-4 min/ft. Wash 4255-4385' TD. Losing 1/4-1/2 returns, Circ clean, Recover frac balls, TOH & LD work string and BHA, PU 4-1/2 elder surloc II nickel plated pkr w/ on-off seal connector w/ 1.50 R profile nipple. Talley and PU 2-3/8 fiberlined tbg and TIH. Used permian int tech for proper installation of tbg. TIH to 4090'. ND BOP. NU WH. Set pkr @ 4090'. Release on-off connector. Circ 60 bbls of pkr fluid. Latch pkr, run MIT on csg. 300 psi for 15 min. OK BLM was notified, but did not witness. SI Well. SDFN.

> DWC-\$ 22,173 CWC - \$ 424,307

RD PU, MO. Rsbts finish X-O 2-7/8" connections at tie in at trunk line. NU 507 WH 06/19/97 inj assembly. Install estra valves at tee. Install well inj assembly. Load line w/ hot oiler. Bleed air. Test line to 2500 psi. OK. No leaks. open wells. Start inj pump and pressure new line. Inj 10 bbls down 304 & 507. No leaks. Meter working OK Reda Ini pump developed leak on discharge end of pump. SD pump and notify lse operator. SDFN.

> DWC - \$ 3,175 CWC - \$ 427,482

- Will monitor injection pressures. 06/20/97
- 311 BW 06/21/97
- 75 BW 06/22/97 112 BW 06/23/97
- 06/24/97 167 BW 06/25/97
  - 49 BW

DWC-\$ CWC - \$ 427,482

## FINAL REPORT

	Pert	inent Infor	mation	
Rig U	Jp Date	04/07/97	05/06/97	
Rig Down Date		04/08/97	05/20/97	
# of Days SI			5	
15 da	lys Tota	al # on Drilling	Rig	
11 da	•	al # of Pulling U	Jnit Days	
	W D			
cc:	Karen Raymond			
	Tiffany Grant			
	Well File			
	Shirley Gri	oar		