

To be attached to and made a part of that certain Sundry Notice (Form 3160-5) as it pertains to the cementing of the Parkway Delaware Unit No. 205.

- 02/16/98: SPUD, hole size: 17-1/2", drilled to 350', RIH w/13-3/8" 48#. Worked 2 1/2 hours to get casing past 315' - unsuccessful. Set casing @ 315'. Cement w/500 sx "C" 2% C/C. Would not circulate to surface, tag cement @ 91'. Ran 1" and cement top job w/160 sx "C" 3% C/C.
- 2/17/98: Drilling to 860'.
- 2/18/98: Drilling to 1520'.
- 2/19/98: At 1520', hole size: 12-1/4", RIH w/9-5/8" 36# J-55, cement w/750 sx 65/35/6 and tail w/200 "C" 2% C/C, would not circulate. Run 1" to 520' and tag cement, circulate to surface w/125 sx "C" 2% C/C.
- 2/20/98: Drilling to 2275'.
- 2/21/98: Drilling to 2989'.
- 2/22/98: At 2989', hole size: 8-3/4", RIH 7" 20# J-55 casing, cement w/1st stage 250 sx "C" 65/35/6 and tail w/100 sx "C" 2% C/C, set packer, open DV Tool, 2nd stage 275 sx "C" + 2% C/C, circulate to surface, drill DV Tool, WOC.
- 2/23/98: Drilled to 3495'.
- 2/24/98: Drilled to 4000'.
- 2/25/98: Drilled to 4400'.
- 2/26/98: At 4400', hole size: 6-1/4" 10.5# J-55, cement w/100 sx lead cement and 200 sx "C".
- 2/27/98: WO Completion Rig.

REC'D  
FEB 16 P 12:28  
TO THE  
OFFICE AREA