

To be attached to and made a part of that certain Sundry Notice (Form 3160-5) as it pertains to the cementing of the Parkway Delaware Unit No. 703.

- 02/05/98: Hole size: 17-1/2", SPUD, drill to 352', RIH w/13-3/8" 48# H-40 casing, cement w/400 sx, circulate to surface, WOC.
- 02/06/98: Weld on HD, WOC, drill cement and plug. Drill to 1165'.
- 02/07/98: Prep to cement. Drill to 1500'. Hole size: 12-1/4", RIH w/9-5/8" 36# J-55.
- 02/08/98: Cement casing on bottom @ 1500' w/850 sx "C" 65/35/6 and tail w/200 "C" + 2% C/C, circulate to surface, WOC.
- 02/09/98: Drill to 2830'.
- 02/10/98: Drill to 3000'. Hole size: 8-3/4". RIH w/7" casing, cement 1st stage w/250 sx "C" 65/35 + 6% D44 and 1/4# CF, tail w/100 sx "C" + 2% C/C - no returns, 2nd stage open tool, pump 275 sx "C" + 2% C/C, circulate to surface.
- 02/11/98: Drill to 3580'.
- 02/12/98: Drill to 3990'.
- 02/13/98: Drill to 4129', cored.
- 02/14/98: Drill to 4400' (TD), cored, circulate and condition hole.
- 02/15/98: At 4400', hole size: 6-1/4", RIH w/4-1/2" J-55 casing, cement w/100 sx 65/35 6% gel and 100 sx "C" 2%. Run log to determine TOC.
- 02/16/98: WO completion rig.

1998 MAR 16 PM 12:27
J. J. HIGHT
W. J. ARNOLD