

WORKOVER REPORT

Lease BURTON FLAT UNIT

Well No. #3

Field BURTON FLAT (MORROW) FIELD

Date Completed 12/21/89

DATE	WORK DONE
12/19/89	R.U.W.L. RIH w/2" gauge ring down to 11,432. RIH w/1 11/16" scallop gun & perf 2 JSPF @11,006-14, 11,222-30, & 11,381-91. POOH & RDWL. SITP - 200#. DC: \$8,000 AT: \$8,000.
12/20	FTP 25 psi. Blow down. RIH w/swab. FL 6000'. Swab 8 hr, rec 40 BF. FL 7800' at end. DC: \$1100 CC: \$9100.
12/21	14 hr SITP 400. Open on 3/8" choke, flow 1 1/2 hr. FTP drop to 60 psi. Swab well. FL 7200' at start. Swab 6 hr, rec 20 BF. FL 7200' and below. SION. DC: \$1200 CC: \$10300.
12/28	280 mcfpd FTP 90