

LIVINGSTON RIDGE UNIT # 1
SECTION 36, T21S, R2E
EDDY COUNTY, NEW MEXICO

March 18, 1975	To 1190' Reaming hole to 12". Generator out on drill motor. 12 hrs. Trip to Hobbs shop to repair generator. 12 hrs.
March 19, 1975	To 1190' Reaming 12 hrs. To 1190' Reaming hole to 12". 12 hrs.
March 20, 1975	To 1190' Reaming 12 hrs. 1190' Run 28' joint of 9 5/8 pipe. 12 hrs.
March 21, 1975	1190' Cleaning out hole and cavings trying to work casing in hole. 12 hr Cleaned out cavings below casing. 12 hrs.
March 22, 1975	Tools stuck below 1100' Jarring on tools 8 hrs. Pulled tools loose. Hole caved in to 1024'. 12 hrs.
March 23, 1975	Waiting on orders. 24 hrs.
March 24, 1975	Waiting on orders. 24 hrs.
March 25, 1975	T.D. 1090' Waiting on orders. 24 hrs.
March 26, 1975	Waiting on orders. 24 hrs.
March 27, 1975	Waiting on orders. 24 hrs.

THIS REPORT WAS TURNED IN
FOR THIS WELL AND IS ON THE PUNCELO
WELL. THE GIRL TURNING IN THE
REPORTS DID NOT PAY ANY ATTENTION
TO THE LEASE DISC. ON THE
REPORT THEREFORE SINCE MR. DAV
IS DRILLING ON BOTH WELLS SEE
JUST CONTINUED TYPING THE
REPORTS ON THIS WELL.

MARCH 22, 1975	T. D. 1190 Hole caving and cleaning out 12 hours T.D. 1190 Cleaning out ran 1 jt. of 9 5/8 casing 12 hours
MARCH 23, 1975	T.D. 1190 Cleaning out below 9 5/8 casing 12 hours T.D. 1190 Cleaning out cavings
MARCH 24, 1975	T.D. 1190 Driving 9 5/8" casing 12 hours T.D. 1190 Cleaning out below casing 12 hours
MARCH 25, 1975	T.D. 1190 Pulled 540' of 9 5/8" casing Jarring on casing 4 hrs. (12) T.D. 1190 Cleaned hole out to 640 ft. Dumped 50 sacks cement. hole plugged to 610' 12 hours
MARCH 26, 1975	Built bridge plug at 310'. Dumped 50 sacks cement on plug W.O.C. 6 hrs worked 12 hrs. Bailed hole down Hole plugged at 300' Bailed hole dry 12 hours
MARCH 27, 1975	Waiting on perforators 6 hours perforated casing from 270 ft to 245' with 30 shots 12 hours Perforated casing from 245 ft. to 195 ft. w/60 shots 12 hours
MARCH 28, 1975	Bailed well 12 hours developing well Bailed well 12 hours
MARCH 29, 1975	BAILER TEST well 12 hours Ran pump to 252 ft and hooked up.
MARCH 30, 1975	Rigged down.

RECEIVED

APR 9 1975

U. C. C.
ARTESIA, OFFICE