BAYTECH, INC. - FEDERAL 30 COM. NO. 1 WELL (RE-ENTRY)

1,090' FNL & 560' FEL Section 30, Township 22 South, Range 25 East, Eddy County, New Mexic0

RU wireline. RIH w/collar locater. Found top of fish @ 4,562'. Could not get past 4,619'. PU 2-7/8" tbg w/tapered mill. Worked from 4,562' to 4,619'. Could not get past 4,619'. POH. SDFN. 03/14/95

DWC \$5,800

CWC \$27,035

Start in hole w/bent jt, 2-7/8" tbg w/4-5/8" spear and 142 jts tbg. Started working thru csg from 4,615' to 4,630'. Started out of hole. Rec 15' csg. RIH w/4-5/8" spear. Started out again @ 4,630'. Made 3'. Started out of hole. Did not rec any csg. PU 4-5/8" tapered mill. Worked down to 4,635'. PU swivel. Tried to work past 4,635'. 03/15/95 Could not POH w/mill. SDFN.

DWC \$2,800

CWC \$29,835

CWC \$35,235

RIH w/4-5/8" spear w/muleshoe guide. Tried to get into csg. Worked 5' into csg @ 4,635'. Set spear and pulled 20 points over and pulled out of csg. Made 3 trips w/spear; no recovery. POH. RIH w/7-5/8" overshot. Tagged csg @ 4,619'. Rec 5' piece of csg. RIH w/overshot and latched onto csg string. Pulled 60,000. SDFN. Prep 03/16/95 to run wireline.

DWC \$5,400

RU wireline. RIH inside 2-7/8" tbg w/collar locater. Found TD in csg @ 8,978'. Pulled up to 5,300' and ran strip log to 4,500'. POH w/wireline. Released overshot and POH. RIH w/csg swedge; got back into csg w/no problem. RIH w/inside csg cutters; cut off csg @ 4,912'. POH w/cutters. RIH w/overshot. Latched on to csg @ 4,622'. Pulled up 7 points. POH w/tbg and csg. RU csg crew and LD 6-1/2 jts csg. Csg looked good. SDFN. 03/17/95

DWC \$7,164

CWC \$42,399

CWC \$49,134

RIH w/7-5/8" overshot. Worked over 5-1/2" csg; did not latch onto csg. RIH again. Worked over 5-1/2" csg - 2'. POH. Prep to run 5-1/2" csg. SDFN. 03/18/95

DWC \$6,735

- SD. 03/19/95
- SD. 03/20/95
- Unloaded 128 jts 5-1/2" 17# csg. Bottom 78 jts (17#, yellow band), 14 jts (17#, N), 36 jts (17#, buttress). Total pipe 5,043.58'. PU csg bowl. RIH w/4,881.86' csg (124 jts). 2.48' bowl. 17' KB. Set @ 4,901.34'. RIH w/csg. Latched onto fish. Pulled 30,000# on bowl. Left 12,000# tension. Set slips and cut off csg. Installed WH and BOP. Present operation GIH w/mill. 03/21/95

DWC \$10,500

CWC \$59,634

RIH w/ 4-5/8" tapered mill. Clean out csg patch @ 4,901'. RIH to 8,800' made sure was clean and POH. Tallied tbg out of hole. Cut sandline and pour new rope socket. SD. Prep to spot acid & perforate. 03/22/95

DWC \$3,800

CWC \$ 63,434