



SUMMARY REPORT

12/3/97

SHEEP DRAW '28' FED #13

09/16/97 Days- 76; TD- 4950; PBTD- 3800;WAITING ON BATTERY EQUIPMENT;Cherry Canyon (IDEG); Perfs- 2530' - 2550' w/20 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0;Waiting on battery equipment.
DWC-\$ 0 CWC-\$ 451,370 CMIC- CD

09/17/97 Days- 77; TD- 4950; PBTD- 3800;WAITING ON BATTERY EQUIPMENT;Cherry Canyon (IDEG); Perfs- 2530' - 2550' w/20 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0;Waiting on battery equipment.
DWC-\$ 0 CWC-\$ 451,370 CMIC- CD

09/18/97 Days- 78; TD- 4950; PBTD- 3800;WAITING ON BATTERY EQUIPMENT;Cherry Canyon (IDEG); Perfs- 2530' - 2550' w/20 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0;Waiting on battery equipment.
CWC-\$ 451,370 CMIC- CD

09/19/97 Days- 79; TD- 4950; PBTD- 3800;BUILT PADS FOR TANKS;Cherry Canyon (IDEG); Perfs- 2530' - 2550' w/20 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0;Built pads for tanks.
DWC-\$ 486 CWC-\$ 451,856 CMIC- CD

09/20/97 Days- 80; TD- 4950; PBTD- 3800;TYING IN TANK BATTERY EQUIP;Cherry Canyon (IDEG); Perfs- 2530' - 2550' w/20 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0;Move in & set tanks, seperator & heater. Install walkway & steps. Staked down heater & seperator. Started making tie ins.
DWC-\$ 22,416. CWC-\$ 474,272 CMIC- CD

09/21/97 Days- 81; TD- 4950; PBTD- 3800;TYING IN BATTERY EQUIPMENT;Cherry Canyon (IDEG); Perfs- 2530' - 2550' w/20 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0;Tying in Battery Equipment.
DWC-\$ 711. CWC-\$ 474,983 CMIC- CD

09/22/97 Days- 82; TD- 4950; PBTD- 3800;TYING IN BATTERY EQUIPMENT;Cherry Canyon (IDEG); Perfs- 2530' - 2550' w/20 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0;Tying in Battery Equipment.
DWC-\$ 583. CWC-\$ 475,566 CMIC- CD