



## SUMMARY REPORT

12/3/97

## SHEEP DRAW '28' FED #13

07/24/97 Days- 23; Depth- 1650; FTG- 0; CEMENTING W/1" PIPE; CEMENTING W/1" PIPE; 1 1/2 hr-RIH w/1" pipe to 1005' & dumped 1 yd of gravel in hole & pumped a 50 sx plug of "C" w/3% cacl; 1 3/4 hrs-POOH & WOC & dumped 2 yds of gravel; 3/4 hr-RIH to tag @ 936'. Pumped 50 sx plug of "C" w/4% cacl; 3 3/4 hrs-POOH & WOC & dumped 4 yds of gravel; 2 hrs-RIH to 1062' & dumped 1 yd of gravel; 1 hr-Pulled 1" to 998' & pumped 5 bbls of 10% cacl wtr, 1 bbl of FW & 50 sx "C" w/4% cacl; 2 hrs-POOH w/1" & WOC; 4 1/2 hrs-Shoveled 5 yds of gravel into well bore; 1/2 hr-Pumped 5 bbls of 10% cacl wtr, 1 bbl of FW & 25 sx "C" w/4% cacl; 1/2 hr-POOH w/1"; 2 1/2 hrs-WOC; 1/2 hr-RIH w/1" pipe to 998' (no fill); 1 1/2 hrs-Dumped 5 yds of 3/8" gravel & pumped a 25 sx "C" 4% cacl plug while dumping gravel. 1 1/4 hr-Dumped 5 yds of gravel & pumped another 25 sx "C" w/4% cacl plug while dumping gravel. 775 sx cement & 26 yds of gravel.

DMC-\$ 202 TMC-\$ 2,317 TDC-\$ 15,001 CWC-\$ 176,730 CMIC- GS

07/25/97 Days- 24; Depth- 1650; FTG- 0; CEMENTING 8 5/8' W/1" PIPE; 2 1/2 hrs-WOC; 4 1/2 hrs-TIH w/2 strings of 1" tbg & pumped 10 bbls of zone lock & 100 sxs "C" w/4% cacl; 1 hr-POOH w/1" pipe; 3 hrs-WOC & TIH w/1" pipe to 971'; 2 1/4 hrs-Pumped 50 sxs "C" w/4% cacl; 2 1/4 hrs-POOH & WOC; 2 hrs-RIH w/1" (no fill) POOH w/1"; 1 1/2 hrs-Wait on gravel truck & dumped 5 yds of 3/4" rock in well; 1 1/2 hrs-RIH w/1" to tag fill @ 771'. Pumped 100 sxs "C" w/6% cacl; 2 1/4 hrs-POOH w/1" & WOC; 3/4 hr-RIH w/1" to tag @ 434'; 1/2 hr-Pumped 50 sxs "C" w/4% cacl. Note: We should have cement to the surface after the next plug.

DMC-\$ 0 TMC-\$ 2,317 TDC-\$ 4,993 CWC-\$ 181,723 CMIC- GS

07/26/97 Days- 25; Depth- 1650; FTG- 0; NU BOP; NU BOP; 2 1/4 hrs-WOC; 1 hr-RIH @ tag cem @ 480' pumped 50 sx "C" w/4% cacl; 2 hrs-POOH & WOC; 3/4 hr-RIH 7 tag fill @ 480'. POOH w/1" pipe; 1 1/2 hrs-Dumped 5 yds of 3/4" gravel in well; 1 1/4 hrs-RIH w/1" pipe & tag fill @ 164'. Pumped 25 sxs "C" w/4% cacl; 4 1/4 hrs-POOH w/1" pipe & WOC; 1/2 hr-RIH w/1" & tag cement @ 126'. Pumped 22 sxs "C" w/4% cacl. Circ cement to surface!!! 3 1/2 hrs-POOH w/1" pipe & WOC; 1 1/2 hrs-Cut off csg & weld on head; 5 1/2 hrs-NU BOP.

DMC-\$ 0 TMC-\$ 2,317 TDC-\$ 58,908 CWC-\$ 240,631 CMIC- GS