

BINDEL COM #1, 12,235 TD.

- 6/14 Cecil Horne Wire Line Co set plug in Baker ER recpt @ 12,061, bled off press, loaded tbg w/ 9.5# SW, test plug w/ 3000#/ok, unlatch from recpt, POH w/ 2-3/8 tbg, changed rams in BOP to 3½, SDFN.

BINDEL COM #1, 12,235 TD.

- 6/15 Ran top of Baker ER receptacle on 166 jts 3-1/2" Buttress tbg testing to 5000# while running, SD for nite.

- 6/17 Ran & tested additional 120 jts of 3-1/2" tbg, SD for nite and Sunday.

BINDEL COM #1, 12,235 TD.

- 6/18 Finish running Baker ER receptacle on 3-1/2" buttress tbg to 12,061, swab tbg dry to 5500, Cecil Horne Wire Line Co ret plug from receptacle, well F to pits 10-1/2 hrs on 1" ck, TP 75#, prep to SWF.

BINDEL COM #1, 12,235 TD.

- 6/19 Fl to pits 10 hrs on 1" ck, TP 75-50, Dowell SWF Morrow perfs 12,100-12,114 down 3½ tbg w/ 12,000 gals 5% Easy flow frac fluid + 6000 gals liquid CO2 + 14,800# 20/40 Ottawa sd + 3700 12/20 glass beads flushed w/ 3% KCL wtr containing 10# J-133, 2 gals F-75 & 330 gals liquid CO2/1000 gals, TTP 5150-6000, AIR 22.0 BPM, ISIP 4600, 5 min 3600, job compl 5:40 pm 6/18/74, SI 2 hrs TP 1500, fl to pits 2½ hrs, TP 1500-zero, ran sw 1 run then SI 2 hrs TP 300, bled off press to zero in 1 hr, SI past 1½ hrs, prep to sw.

BINDEL COM #1, 12,235 TD.

- 6/20 SI 1-1/2 hrs, TP 200#, bled off pressure, swab tbg dry from 2000 to 9000 10 hrs SI 13 hrs, TP 2350#.

BINDEL COM #1, 12,235 TD.

- 6/21 F 9 hrs on 1" ck, TP 2350# to 50#, Cecil Horne Wire Line Co. set plug in F nipple 12,086, bled off pressure, SD for nite.

BINDEL COM #1, 12,235 TD.

- 6/22 Load tbg w/ 98 bbls 9.5# SW, unlatch from ER recpt, P&LD 308 jts 3½ tbg, SDFN.

- 6/24 Finish LD 3½ tbg, ran 2-3/8 tbg to 12,039, latched into Baker ER recpt, landed tbg w/ 15,000# T, inst'l tree, sw tbg dry from surf to 4000, SDFN & Sunday.

BINDEL COM #1, 12,235 TD.

- 6/25 Cecil Horne Wire Line Co fished plug from F nipple @ 12,039, fl to pits 6 hrs on 1" ck, TP 50, fl LW, RD & rel unit @ 3 pm 6/24/74, SI 13 hrs TP 3780, prep to test.

BINDEL COM #1, 12,235 TD.

- 6/26 F 16 BLW/18 hrs on 48/64 ck, TP 450, prep to test.

BINDEL COM #1, 12,235 TD.

- 6/27 F 7 BLW/24 hrs on 48/64 ck, TP 200, Gas 1.5 MMCFPD, prep to rel to Prod.