	VV ELL	L WORK REPORT Page 8 of
Lease Name WOOD CAN	IYON UNIT	
Location		ElevationPerm. Datum
Down Hole	Reason f	n for Work
Condition (after work)		
Date		<u>Operation</u> 
7-15-	-74	Drlg @ 8670. Water cost \$47.60. Mud cost \$92.10. MCTD \$743.10. Preparing to run
7-16-	74	Electric Logs and 7" casing. Drilled to 8750. Run Electric Logs. Now go ing in hole to lay down drill pipe and run 7" o Deviation 1 <sup>0</sup> @ 8750'. Water cost \$98.60. K
		water cost \$301.50. Mud cost \$258.68. MC \$1001.78. Elv 3878 KB Top Bone Springs 57 (-1892); 1st Bone Springs Sand 6279 (-2401);
-		2nd Bone Springs Sand 6972 (-3094); 3rd Bon ( Springs Sand 8340 (-4462); Wolfcamp 8700 (- Log TD 8746'.
7-17- 7-18-		Running 7" casing, TD 8750', WOC @ 8750, Run 265 Jts 7" OD casing set @
		8496.04 KB. Cemented with 300 sacks class cement with 3/4 of 1% CRF 2. Plug down @ 1: p.m. 7-17-74. All csgn new, run as follows:
		Howco Guide Shoe . 50 <sup>1</sup> ; 1 Jt. 7" OD 8R 26# K R2 ST&C casing 32.02, Howco insert float 0' 139 Jts. 7" OD 8R 26# K55 R2 ST&C casing
		4196.11'-125 Jts. 7" OD 8R 23# N80 R2 & 3 L casing 4373.41. Total casing 8502.04, set 6 above K.B. Casing landed @ 11:15 a.m. Circ
		45 min, started mixing cement @ 12:05 p.m., completed @ 12:20 p.m. Displaced cement wit 232 bbls. Brine water with 2% K&L. Good ci
7-19-	74	throughout job. WOC 8750. Testing casing. Prepare to pick Drill pipe.
7-21-	74	Drlg. 8792. (+421). Bit #9 in hole. Wt 10.2# vis 28, Cl 176,000. Water cost 0. Mud cost \$3398.40. MCTD \$4400.13.

ſ

ł