

SOUTH RDC. TANK (H-2-24-24) NO. (Amoco) *
WELL NAM. OPERATOR

EXPL - EDDY COUNTY FLD. TO (10,500')
Auth. TD

(21.903 %) 1 /
Amoco working int. Contractor

11-1-74 PBD 10,120 DRL ON MODEL D PKR AT 9775'.
DRL CMT RET X CMT 9724 - 9775'. EST COST
TO DATE \$360,000. EST COST TO COMP. \$6,000.

11-4-74 PBD 10,120 PTG X CHANGE BIT. RTG
X BIT. DRL ON MODEL D PKR AT 9775'.

11-5-74 PBD 10,120 MILLING ON MODEL D PKR AT
9775. MADE NO PROGRESS

11-6-74 PBD 10,120 RTG X BIT. PREP TO DRL ON
CMT PLUG AT 10,120'. MILLED OUT MODEL D
PKR AT 9775'. PTG X MILL.

11-7-74 PBD 10,180 PREP TO R BASKET. CUT RIGHT
SHOE TO CUT OVER BP. DRL CMT 9775-9880'.
TEST CSG TO 1500PSI FOR 30 MIN, OK.
DRL CMT 10,130 - 10,180'.

11-8-74 PBD 10,180' R CUT-RITE SHOE X
BASKET X CUT OVER BP FROM 10,180 -
10,202'. PREP TO REC BP. EST COST
TO DATE \$395,000, EST COST TO COMP
\$16,000.

11-11-74 PBD 10,202 PREP TO DRL OUT BP. PTG
X BASKET. FAIL TO REC BP. RTG X
OS X REC TOP MANDREL ON BP. PREP TO
DRL OUT BP.

11-12-74 PBD 10,202 MILLING ON MODEL "D" PKR
AT 10,202'.

11-13-74 PBD 10,202. PREP TO SWB TST. REC BOTTOM OF R.
RUN TBG X LATCHED IN AT 10,202. TST ANNULUS
TO 1000 PSI HELD OK.

11-14-74 PBD 10,455 SWB 60 BLW XTR GAS 8 HRS
SWB FL 500-6000'.