

CUEVA UNIT # 1
SECTION 6, T23S, R26E
EDDY COUNTY, NEW MEXICO

RECEIVED

NOV 6 1974

O. C. C.
ARTESIA, OFFICE

October 7, 1974	Drilled from 135' to 142' in limestone.
October 8, 1974	Drilled from 142' to 157' in limestone.
October 9, 1974	Drilled from 157' to 166' in limestone.
October 10, 1974	Drilled from 166' to 175' in limestone.
October 11, 1974	Drilled from 175' to 182' in limestone.
October 12, 1974	Drilled from 182' to 192' in limestone.
October 13, 1974	Drilled from 192' to 201' in limestone.
October 14, 1974	Couldn't get into location due to rain.
October 15, 1974	Drilled from 201' to 212' in limestone.
October 16, 1974	Move rig off to finish location.
October 17, 1974	Building location.
October 18, 1974	Still building location.
October 19, 1974	Still building location.
October 20, 1974	Still building location.
October 21, 1974	Finish building location.
October 22, 1974	Couldn't get into location.
October 23, 1974	Couldn't get into location.
October 24, 1974	Couldn't get into location.
October 25, 1974	Couldn't get into location.
October 26, 1974	Move rig back on location and started drilling and drilled to 221'.
October 27, 1974	Drilled from 221' to 230'.
October 28, 1974	Drilled from 230' to 235' in limestone,
October 29, 1974	Drilled from 235' to 245' in limestone. 16" hole.
October 30, 1974	Drilled from 245' to 254' in limestone. 16" hole.
October 31, 1974	Drilled from 254' to 265' in limestone.
November 1, 1974	Hole caving in and cleaning out.
November 2, 1974	Cleaning out and drilled from 265' to 267' in rock.
November 3, 1974	Cleaning out and drilled from 267' to 268' in rock.