

<u>DATE</u>	<u>DEPTH</u>	<u>ACTIVITY</u>
1/ 5/78	11,769'	Burning out of control. Derrick fell at 8:12 A.M. Got 2 bulldozers and pulled butane tank, trailer house, and pipe rack off location. Continuing setting frac tanks and hauling mud. Adair crew arrived on location at 3:00 P.M. 1/4/78.
1/ 6/78	11,769'	Burning out of control. Building dirt tanks, field shield and gathering equipment.
1/ 7/78	11,769'	Burning out of control.
1/ 8/78	11,769'	Burning out of control. Moving debris.
1/ 9/78	11,769'	Moved derrick and substructure away from hole. Preparing to remove BOP. Still burning out of control.
1/10/78	11,769'	Finished removing debris around wellhead. Shot rotary table and kelly at top of Hydril. Pulled kelly out of fire. Now rig up to shoot off BOP at mud line cross.
1/11/78	11,769'	Rig up 400# Nitro, blew BOP and wellhead equipment off. Charge blew fire out. Moved in bulldozer to dig trench around well. Preparing to install slip on wellhead. Well still blowing.
1/12/78	11,769'	Digging trenches around wellhead. Making preparations to dress off 13 3/8" and 9 5/8" casing before installing new slip on wellhead equipment. (Still blowing).
1/13/78	11,769'	Installing bradenhead assembly to Adair's specifications. Leveling location and preparing to install BOP relief lines and choke manifolds.
1/14/78	11,769'	Installed BOPs and laid relief lines. Closed kelly rams, turned annulus to flare through 4 1/2" line. Pressure on BOP stack 225#. Re-ignited gas in flare line.
1/15/78	11,769'	Installed tubing spool and blind ram BOP. Laid 2 1/2" relief line, closed blind rams. Diverted flow from kelly to flare. Released Adair crew.
1/16/78	11,769'	Preparing to install choke manifold.
1/17/78	11,769'	Installed choke manifold and lines. Rig up mud tanks and mud mixing plant. Preparing to test well.