

ALAGA

1 (CONTINUED)

6-29-79 Bled gas off of tbgs - 30  
mins. Finished TIH w/tbgs. Removed  
BOP's. Installed wrap around & well  
head. Engaged on-off tool. Set  
14,000# on pkr. Started swbg @  
1:30 PM on 6-28-79, FL 600'. Swbd  
4 hrs. Swbg f/7000'; on last 2 hrs  
w/constant gas flare. Left open to  
pit ON. Flowing gas & water by  
heads w/10-60 psig on 3/4" chk.