

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER 110
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>David Fushen</u>		Lease <u>Marble State Land</u>		Well # <u>1</u>	
Location of Well	Unit <u>E</u>	Section <u>18</u>	Township <u>24</u>	Range <u>25</u>	County <u>Eddy</u>
Drilling Contractor <u>Warten</u>	Type of Equipment <u>Rotary</u>				
* Witness					
APPROVED CASING PROGRAM					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2</u>	<u>13 3/8</u>	<u>48[#]</u>		<u>300</u>	<u>350-Linc</u>
<u>12 1/4</u>	<u>8 7/8</u>	<u>24[#] + 32[#]</u>		<u>3000</u>	<u>1100-Linc</u>
<u>7 7/8</u>	<u>4 1/2</u>	<u>11.60[#] + 13.50[#]</u>		<u>11,300</u>	<u>300</u>
Casing Data:					
Surface _____ joints of _____ inch _____ # Grade _____					
(Approved) (Rejected) _____					
Inspected by _____ date _____					
Cementing Program					
Size of hole <u>12 1/4</u> Size of Casing <u>8 7/8</u> Sacks cement required <u>200 class C</u>					
Type of Shoe used <u>Tex-Pacer</u> Float collar used <u>Float Collar</u> Btm 3 jts welded <u>yes</u>					
TD of hole <u>3000</u> Set <u>3031</u> Feet of <u>8 7/8</u> Inch <u>32-24</u> # Grade <u>K</u>					
New-used csg. @ <u>3031</u> with <u>200</u> sacks neat cement around shoe					
+ <u>300</u> sack <u>Thicket</u> + additives <u>1200 SX Hawco Lite</u>					
Plug down @ <u>6:30</u> (AM) (PM) Date <u>5-3-80</u>					
Cement circulated <u>NO</u> No. of Sacks _____					
Cemented by <u>Hawco</u> Witnessed by <u>B.W Weaver</u>					
Temp. Survey ran @ <u>1:00</u> (AM) (PM) Date <u>5-3-80</u> Top cement @ <u>910</u>					
Casing test @ _____ (AM) (PM) Date _____					
Method Used _____ Witnessed by _____					
Checked for shut off @ _____ (AM) (PM) Date _____					
Method used _____ Witnessed by _____					
Remarks: <u>Loss Circulation @ 998 Fluid Stands 5:00 to 6:00 ft 3 Centerlines</u>					
<u>Cement Basket @ 930ft</u>					

Ran 3 1/4" To 910 ft Cemented with 25 SX Class C 4% Calcium Chloride
Tagged cement @ 853 ft
Ran 3 1/4" to 853 ft and cemented with 50 SX class C 4% CC
Tagged @ 717
Ran 3/4" and circulated cement with 275 SX class C