



No. 04433

P.O. Box 60527
Midland, Texas 79711
915/563-2805

RIG NO. 497
JOB NO. 044046

TIME SHEET

NAME OF COMPANY		WELL NAME & NO.	DATE
HALLWOOD PET.		CACHELL Cam #1	5-9-84
NAME OF EMPLOYEE		HOURS	SAFETY REPORT
Operator	DAVID	12 1/2 - 3	NO ACCIDENTS
Helper			
Helper			
Helper			
Helper			

Day No. ROAD CREW TO LOG WELL STILL FLOWING OUT OF 10 3/4' CSG. WAIT ON 7 5/8" CICK RUN WIRELINE RIHW/WL SHUT 4-HOLE AT 2450' POOHW/WL RIHW/TBG + 7 5/8" CICK SET DOWN AT 692' POOHW/TBG + CICK WAIT ON BIT + SCRAPER RIHW/BIT + SCRAPER TO 2400' POOHW/BIT + SCRAPER RIHW/CICK SET AT 2300' BREAK CIRCULATION PUMP 500 SKS CMT BELOW CICK STRING OUT DUMP 35' CMT ON NP CICK POOHW/TBG SHUT WELL IN ROAD CREW TO HOTEL

CEMENT	CLASS	SACKS	225 x 650	1462.50
SALT GEL		SACKS	50 x	375.00
CALCIUM CHLORIDE		SACKS		
ELEV. BOWLS, SLIPS		SIZE		
PUMP CHARGES		HOURS		250.00
HYDRAULIC JACKS		HOURS		
TUBING TONGS		SIZE		
CASING TONGS		SIZE		
BOP				
WATER TANKS		QTY.		
PULLING UNIT		HOURS	x 1	
TRAVEL TIME		HOURS	1	55.00
OTE		DAYS		200.00
SUPERVISOR EXP.		MILEAGE	MEALS & LODGING + WIRELINE	100.00
SUPERVISOR LABOR		DAYS	+ 100.00	250.00
CEMENT RETAINER		QTY.	SIZE	TYPE
CIBP		QTY.	SIZE	
W/L TRUCK		HOURS	12	480.00
SETTING CHARGE		QTY.		
PERFORATING		QTY.	CSG. SIZE	200.00
CASING CUTS		QTY.	DEPTH	
OTHER W/L SERVICES	DESC.			
PIT WORK	CONTRACTOR	HRS.	TKT. NO.	AMT.
WATER COST	CONTRACTOR	HRS.	TKT. NO.	AMT.
WELDING	CONTRACTOR	HRS.	TKT. NO.	AMT.
TRUCKING (HAUL TRUCK)	CONTRACTOR	HRS.	TKT. NO.	AMT.
TRUCKING (CEMENT)	CONTRACTOR	HRS.	TKT. NO.	AMT.
OTHER THIRD PARTY	ITEM/SERVICE		TKT. NO.	AMT.
	ITEM/SERVICE		TKT. NO.	AMT.
	ITEM/SERVICE		TKT. NO.	AMT.
	ITEM/SERVICE		TKT. NO.	AMT.

POOL SUPERVISOR <u>R. W.</u>	DATE <u>5-9-84</u>
COMPANY REPRESENTATIVE _____	DATE _____